



**OULGARET MUNICIPALITY  
PUDUCHERRY - 5**



NAME OF THE CONSTITUENCY: KADHIRKAMAM																
SL NO	NAME OF WORK WITH ESTIMATE COST, TS. NO. & DATE	ESTIMATE COST, TS. NO. & DATE	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS	Pysical parametres	Latitude Longitude	Geo - Tagged Location
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion					
<b>Year: 2018-19 MLA LAD</b>																
1	Improvements to the internal streets at manickachettiyar Nagar and VP singh Nagar in Kaadirkamam Constituency.	Rs.2653350/- 169/D.B/OM / 18-19 dt. 31-12-2018	2(1)/LAD/PIng.A/2017-18 dt.21/11/2017 1095/LAD/MA(3)/2018-19 dt. 02-02-2019.	26,41,676	21-02-2019	2564395 0.45% below	A. Krishnan	03-03-2019	02-06-2019	04-03-2019	05-04-2019	26,41,329	Work completed. Final Bill setteld. UC frunished on 16-09-2019.	BT road 22.62m L drain 488.50m	11°56'50.02"N 79°47'18.87"E	<a href="https://www.google.co.in/maps/place/11°56'50.02" n+79°47'18.87"e"="">https://www.google.co.in/maps/place/11°56'50.02"N+79°47'18.87"E</a>
2	Improvements to the roads and drains at Sanmarka street in Bharathipuram North, Kadhirkamam Constituency.	Rs.727050/- 142/D.B/OM / 18-19 dt. 28-12-2018	12215/MA.6/ LAD 2018-19 dt.01-12-2018 1281/LAD/MA(3)/2018-19 dt. 13-02-2019.	6,93,227	02-03-2019	6,72,052 4.79% below	K. Sandhanam	12-03-2019	11-06-2019	28-05-2019	02-08-2019	-	Work completed. Bill under prepration.	BT road 272m L drain 503.50m	11°56'38.69"N 79°47'29.63"E	<a href="https://www.google.co.in/maps/place/11°56'50.02" n+79°47'18.87"e"="">https://www.google.co.in/maps/place/11°56'50.02"N+79°47'18.87"E</a>
3	Resurface dressing to Bajana Madam street at Ellaipillaichavady in kadhirkamam Constituency.	Rs.699850/- 140/D.B/OM /18-19 dt. 28-12-2018	12215/MA.6/ LAD/2018-19 dt.01-12-2018 1281/LAD/MA(3)/2018-19 dt. 13-02-2019.	6,48,033	02-03-2019	627650 7.62% below	K. Sandhanam	12-03-2019	11-06-2019	08-07-2019	-	-	Work completed. Final bill to be settled.	BT road 261m L drain 319m	11°56'2.58"N 79°48'24.54"E	<a href="https://www.google.co.in/maps/place/11°56'2.58" n+79°48'24.54"e"="">https://www.google.co.in/maps/place/11°56'2.58"N+79°48'24.54"E</a>
4	Providing road and drain to the 2nd cross street at Aruthra Nagar in Kadhirkamam Constituency.	Rs.609600/- 116/D.B/OM / 18-19 dt. 17-12-2018	12215/MA.6/ LAD/2018-19 dt.01-12-2018 1281/LAD/MA(3)/2018-19 dt. 13-02-2019.	5,68,365	02-03-2019	550610 6.96% below	K. Sandhanam	12-03-2019	11-06-2019	05-03-2019	06-06-2019	5,41,744	Work completed. Final bill setteld. UC frunished on 16-09-2019.	BT road 224m L drain 229m	11°56'17.54"N 79°48'1.71"E	<a href="https://www.google.co.in/maps/place/11°56'17.54" n+79°48'1.71"e"="">https://www.google.co.in/maps/place/11°56'17.54"N+79°48'1.71"E</a>
5	Improvements to the roads and drains at Nagathamman Koil street Bharathipuram South in Kadirkamam Constituency.	Rs.410665/- 131/D.B/OM / 18-19 dt. 21-12-2018	12215/MA.6/ LAD/2018-19 dt. 01-12-2018	4,10,665	07-02-2019	410665 (URS)	A. Kichenna samy	07-02-2019	06-05-2019	11-02-2019	31-03-2019	3,61,331	Work completed. Final bill setteld. UC frunished on 16-09-2019.	BT road 385m L drain 44m	11°56'38.24"N 79°47'29.05"E	<a href="https://www.google.co.in/maps/place/11°56'38.24" n+79°47'29.05"e"="">https://www.google.co.in/maps/place/11°56'38.24"N+79°47'29.05"E</a>
<b>NAME OF THE CONSTITUENCY: KALAPET</b>																
SL NO	NAME OF WORK	ESTIMATE COST, TS. NO. & DATE	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS	PYSICAL PARAMETRES	Latitude Longitude	Geo - Tagged Location
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion					
<b>Year: 2018-19 MLA LAD</b>																
1	Forming and providing WBM Grade-I to the main road linking Bharathy nagar and ECR at Jayaram garden karuvadikuppam in kalapet Constituency.	Rs.17,27,450/- 146/DB/OM/2018-19 dt.29-12-2018	12215/MA.6/LAD/2018-19 dt.24-12-2018 1095/LAD/MA3)/2018-19 dt.02-02-2019	12,70,193	21-02-2019	1219880 27.26% below	P. Rajendirane	02-03-2019	01-07-2019	26-02-2019	28-06-2019	1269549	Work completed. Final bill settled. UC frunished on 16-09-2019.	WBM 412m	11°57'20.43"N 79°49'22.57"E	<a href="https://www.google.co.in/maps/place/11°57'20.43" n+79°49'22.57"e"="">https://www.google.co.in/maps/place/11°57'20.43"N+79°49'22.57"E</a>
2	Improvements to road and drain to the main road leading to Sai Baba Temple at Navarkulam in Kalapet Constituency.	Rs. 13,63,200/- 152/DB/OM/2018-19 dt.31-12-2018	12215/MA.6/ LAD/2018-19 dt.24-12-2018 1095/LAD/MA3)/2018-19 dt.02-02-2019	11,64,668	18-02-2019	1124964 15.00% below	S. Sakthivel	28-02-2019	27-06-2019	20-02-2019	30-04-2019	1163613	Work completed. Final bill settled. UC frunished on 16-09-2019.	BT road 344m L drain 706m	11°57'45.80"N 79°48'34.44"E	<a href="https://www.google.co.in/maps/place/11°57'45.80" n+79°48'34.44"e"="">https://www.google.co.in/maps/place/11°57'45.80"N+79°48'34.44"E</a>
3	Forming and providing WBM grade-I to 12th cross extension at Bharathy nagar, Karuvadiukuppam in Kalpet Constituency.	Rs. 8,05,000/- 156/DB/OM/2018-19 dt.31-12-2018	12215/MA.6/ LAD/2018-19 dt.24-12-2018 1281/LAD/MA3)/2018-19 dt.13-02-2019	6,07,726	01-03-2019	584280 25.24% below	P. Rajendirane	11-03-2019	10-06-2019	06-03-2019	03-06-2019	607431	Work completed. Final bill settled. UC frunished on 17-09-2019.	WBM 262m	11°57'24.73"N 79°49'24.26"E	<a href="https://www.google.co.in/maps/place/11°57'24.73" n+79°49'24.26"e"="">https://www.google.co.in/maps/place/11°57'24.73"N+79°49'24.26"E</a>

4	Improvements to the Karumariamman Koil street and Barathy street at lakshmi nagar karuvadikuppam in kalpet Constituency.	Rs. 7,62,700/- 155/DB/OM/2018-19 dt.31-12-2018	12215/MA.6/LAD/2018-19 dt.24-12-2018 1281/LAD/MA3/2018-19 dt.13-02-2019	6,77,894	02-03-2019	655681 11.45% below	K. Santhanam	12-03-2019	11-06-2019	04-03-2019	07-06-2019	642991	Work completed. Final bill settled. UC frunished on 17-09-2019.	BT road 227m L drain 454m	11°57'49.32"N 79°49'8.11"E	<a href="https://www.google.co.in/maps/place/11°57'49.32" n+79°49'8.11"e"="">https://www.google.co.in/maps/place/11°57'49.32"N+79°49'8.11"E</a>
5	Improvemetns to the internal streets at Chinakannu Nagar navarkulam in kalapet Consttuency.	Rs. 4,00,800/- 153/DB/OM/2018-19 dt.31-12-2018	12215/MA.6/LAD/2018-19 dt.24-12-2018	3,89,123	07-02-2019	389123 (URS)	D. Karthikeyan	07-02-2019	06-05-2019	20-02-2019	03-05-2019	398092	Work completed. Final bill settled. UC frunished on 17-09-2019.	BT road 238.50m	11°57'48.25"N 79°48'25.58"E	<a href="https://www.google.co.in/maps/place/11°57'48.25" n+79°48'25.58"e"="">https://www.google.co.in/maps/place/11°57'48.25"N+79°48'25.58"E</a>
6	Improvements to the damaged causeways and side drain at Car stret Pillaichavady in kalapet Constituency.	Rs. 1,27,500/- 154/DB/OM/2018-19 dt.31-12-2018	12215/MA.6/LAD/2018-19 dt.24-12-2018	1,23,749	07-02-2019	123749 (URS)	D. Karthikeyan	07-02-2019	06-04-2019	11-02-2019	04-03-2019	125441	Work completed. Final bill settled. UC frunished on 17-09-2019.	L drain 40m Grill Casway 5Nos.	12° 0'22.68"N 79°51'24.84"E	<a href="https://www.google.co.in/maps/place/12°0'22.68" n+79°51'24.84"e"="">https://www.google.co.in/maps/place/12°0'22.68"N+79°51'24.84"E</a>

**NAME OF THE CONSTITUENCY: KAMARAJ NAGAR**

SL NO	NAME OF WORK	ESTIMATE COST, TS. NO. & DATE	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS	PYSICAL PARAMETRES	Latitude Longitude	Geo - Tagged Location
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion					
<b>Year: 2018-19 MLA LAD</b>																
1	Providing road and drainage facilities to the internal streets at Krishna nagar West in Kamaraj nagar Constituency.	Rs.1875100/- 167/DB/OM/ 2018-19 dt.31-12-2018	12215/LAD/ MA.6/2018-19 dt.01/12/2018 1095/LAD/MA (3)/ 2018-19 dt.02-02-2019	16,26,006	21-02-2019	1571392 13.68% below	P. Datchana moorthy	05-03-2019	04-07-2019	27-02-2019	03-07-2019	16,16,371	Work completed. Final bill settled. UC frunished on 17-09-2019.	L drain 44m U drain 100m Gr-I 691.90m	11°57'3.04"N 79°49'6.60"E	<a href="https://www.google.co.in/maps/place/11°57'3.04" n+79°49'6.60"e"="">https://www.google.co.in/maps/place/11°57'3.04"N+79°49'6.60"E</a>
2	Improvemtns to the 2nd and 3rd cross street at Rainbow Nagar in Kamaraj Nagar Constituency.	Rs.1276750/- 168/DB/OM/ 2018-19 dt.31-12-2018	12215/LAD/ MA.6/2018-19 dt.01/12/2018 1095/LAD/MA (3)/ 2018-19 dt.02-02-2019	12,48,949	27-02-2019	1211763 2.24% below	G. Anbalagan	08-03-2019	07-06-2019	07-03-2019	03-07-2019	11,84,468	Work completed. Final bill under prepration. Final EOT granded up to 30-07-2019 is obtained.	L drain 636m BT. Road 318m	11°56'35.30"N 79°49'32.30"E	<a href="https://www.google.co.in/maps/place/11°56'35.30" n+79°49'32.30"e"="">https://www.google.co.in/maps/place/11°56'35.30"N+79°49'32.30"E</a>
3	improvements to the Vanchinathan street kannadasan street and Vinayagar koil street at kamaraj nagar in kamaraj nagar Constituency.	Rs.949900/- 147/DB/OM/ 2018-19 dt.29-12-2018	12215/LAD/ MA.6/ 2018-19 dt.01/12/2018 1281/LAD/MA (3)/ 2018-19 dt.13-02-2019	9,00,240	02-03-2019	872574 5.38% below	K. Santhanam	12-02-2019	11-06-2019	07-03-2019	20-08-2019	8,72,531	Work completed, Final bill settled. UC to be frunished. Provisional EOT granded upto 20-08-2019 is obtained.	L drain 424m BT. Road 343m	11°56'25.25"N 79°49'24.20"E	<a href="https://www.google.co.in/maps/place/11°56'25.25" n+79°49'24.20"e"="">https://www.google.co.in/maps/place/11°56'25.25"N+79°49'24.20"E</a>
4	Improvements to the 1st cross 4th cross and 6th cross street at Sankardoss Swamigal nagar in kamaraj Nagar Constiteuncy.	Rs. 497450/- 187/DB/OM/ 2018-19 dt.03-01-2019	12215/LAD/ MA.6/2018-19 dt.01/12/2018	4,97,418	07-02-2019	482930 (URS)	G. Megavarnan	07-02-2019	06-05-2019	11-12-2019	06-05-2019	4,93,377	Work completed. Final bill settled. UC frunished on 17-09-2019.	L drain 142m BT. Road 210m	11°57'6.11"N 79°49'44.62"E	<a href="https://www.google.co.in/maps/place/11°57'6.11" n+79°49'44.62"e"="">https://www.google.co.in/maps/place/11°57'6.11"N+79°49'44.62"E</a>
5	Improvemtns to the 7th cross street at Gnanapragasam nagar in kamaraj Nagar Constituency.	Rs. 491700/- 202/DB/OM/ 2018-19 dt.18-01-2019	12215/LAD/ MA.6/2018-19 dt.01/12/2018	4,91,660	07-02-2019	477340 (URS)	K. Ramayan	07-02-2019	06-04-2019	12-02-2019	06-04-2019	4,87,238	Work completed. Final bill settled. UC frunished on 17-09-2019.	BT. Road 288m	11°56'32.58"N 79°48'43.06"E	<a href="https://www.google.co.in/maps/place/11°56'32.58" n+79°48'43.06"e"="">https://www.google.co.in/maps/place/11°56'32.58"N+79°48'43.06"E</a>

**NAME OF THE CONSTITUENCY: INDIRA NAGAR**

SL NO	NAME OF WORK	ESTIMATE COST, TS. NO. & DATE	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTION AMOUNT	WORK ORDER DATE	TENDER AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS	Pysical parametres	Latitude Longitude	Geo - Tagged Location
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion					
<b>MLA-LAD - YEAR 2018-19</b>																
1	Providing drains and premix carpet to the cross streets of Cheran nagar at Muthriapalayam Indira Nagar Constituency.	Rs.11,31,950/- T.S.No.174/D.B/O. M/2018-19, dt. 2/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 1095/LAD/MA(3)/2018-19, dt. 2/2/19	10,04,936	26-02-2019	970678 15.00% below	C.Velusamy	07-03-2019	06-06-2019	07-03-2019	31-05-2019	988999	Work completed. Final bill settled. UC frunished on 16-09-2019.	BT Road : 374m, 'L' drain : 530m	11°56'45.7"N 79°46'49.4"E	<a href="https://www.google.co.in/maps/place/11°56'45.7" n+79°46'49.4"e"="">https://www.google.co.in/maps/place/11°56'45.7"N+79°46'49.4"E</a>
2	Providing drians to the internal streets of OM	8,03,500	12215/MA(6)/LAD/2018-19, dt. 17/12/18										Work completed. Final bill settled. UC	L' drain : 373m, 'U' drain : 41m	11°56'20.7"N 79°46'51.6"E	<a href="https://www.google.co.in/maps/place/11°56'20.7" n+79°46'51.6"e"="">https://www.google.co.in/maps/place/11°56'20.7"N+79°46'51.6"E</a>

	sakthi Nagar and Sri Amman Nagar at Muthirapalayam Indira Nagar Constituency.	T.S.No.191/D.B/O.M/2018-19, dt. 3/1/19	1095/LAD/MA(3)/2018-19, dt. 2/2/19	6,86,475	27-02-2019	663072 15.00% below	P.Prabagar	08-03-2019	07-06-2019	01-03-2019	04-06-2019	619678	frunished on 16-09-2019.			"N+79°46'51.6"E
3	Improvemetns of roads and drains to the Kamaraj street, kalaivanar street and 4th cross street at Kalaimagal Nagar Dharmapuri in Indira Nagar Constituency.	8,98,150 T.S.No.190/D.B/O.M/2018-19, dt. 3/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 1281/LAD/MA(3)/2018-19, dt. 13/2/19	7,67,350	02-03-2019	741191 15.00% below	C.Velusamy	12-03-2019	11-06-2019	07-03-2019	31-05-2019	717008	Work completed. Final bill settled. UC frunished on 16-09-2019.	CC road : 50m, BT road : 180m	11°56'22.4"N 79°46'32.2"E	<a href="https://www.google.co.in/maps/place/11°56'22.4" n+79°46'32.2"e"="">https://www.google.co.in/maps/place/11°56'22.4"N+79°46'32.2"E</a>
4	Providing cement concrete road to the Madha Koil street at Thattanchavady in Indira nagar Constituency.	6,12,700 T.S.No.175/D.B/O.M/2018-19, dt. 2/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 1281/LAD/MA(3)/2018-19, dt. 13/2/19	5,10,434	05-03-2019	492589 17.19% below	P.Vishnuvaradhana	15-03-2019	14-06-2019	07-03-2019	04-04-2019	466295	Work completed. Final bill settled. UC frunished on 16-09-2019.	CC road : 75m, 'L' drain : 150m	11°56'44.5"N 79°48'00.6"E	<a href="https://www.google.co.in/maps/place/11°56'44.5" n+79°48'00.6"e"="">https://www.google.co.in/maps/place/11°56'44.5"N+79°48'00.6"E</a>
5	Improvemtns of road and drain to the Durai Samy Mudaliyar street at Veemacoundanpalayam in Indira Nagar Constituency.	5,11,400 T.S.No.183/D.B/O.M/2018-19, dt. 3/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 1281/LAD/MA(3)/2018-19, dt. 13/2/19	4,46,974	01-03-2019	4,32,080 12.97% below	M.Senthilkumar	11-03-2019	10-06-2019	04-03-2019	28-03-2019	4,27,128	Work completed. Final bill settled. UC frunished on 16-09-2019.	BT road : 118m	11°56'39.5"N 79°47'56.5"E	<a href="https://www.google.co.in/maps/place/11°56'39.5" n+79°47'56.5"e"="">https://www.google.co.in/maps/place/11°56'39.5"N+79°47'56.5"E</a>
6	Providing permix carpet to the internal streets of Rajivi Nagar at Thilashpet, Indira nagar Constituency.	4,70,700 T.S.No.186/D.B/O.M/2018-19, dt. 3/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18	4,56,758	07-02-2019	URS	A.Anbu	07-02-2019	06-05-2019	09-02-2019	11-04-2019	456860	Work completed. Final bill settled. UC frunished on 16-09-2019.	Bt road : 264m	11°56'26.8"N 79°47'55.6"E	<a href="https://www.google.co.in/maps/place/11°56'26.8" n+79°47'55.6"e"="">https://www.google.co.in/maps/place/11°56'26.8"N+79°47'55.6"E</a>
7	Improvemetns of Karumathi shed at Govindanpet in Indira Nagar Constituency.	4,68,200 T.S.No.185/D.B/O.M/2018-19, dt.	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	4,54,558	07-02-2019	URS	K.Murugan	07-02-2019	06-04-2019	26-02-2019	05-04-2019	421148	Work completed. Final bill settled. UC frunished on 16-09-2019.	Area : 61 sqm	11°56'24.1"N 79°47'05.2"E	<a href="https://www.google.co.in/maps/place/11°56'24.1" n+79°47'05.2"e"="">https://www.google.co.in/maps/place/11°56'24.1"N+79°47'05.2"E</a>
8	Improvemetns of karumathi shed at Dharamapuri in Indira Nagar Constituency.	4,25,350 T.S.No.184/D.B/O.M/2018-19, dt.	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	4,12,939	07-02-2019	URS	K.Rajesh	07-02-2019	06-04-2019	26-02-2019	30-03-2019	419695	Work completed. Final bill settled. UC frunished on 16-09-2019.	Area : 61 sqm	11°56'14.8"N 79°46'39.2"E	<a href="https://www.google.co.in/maps/place/11°56'14.8" n+79°46'39.2"e"="">https://www.google.co.in/maps/place/11°56'14.8"N+79°46'39.2"E</a>
9	Providing cement concrete lane to the Murugan Koil street at Gandhithirunallur Indira nagar Consttiency.	4,06,900 T.S.No.172/D.B/O.M/2018-19, dt. 2/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	3,95,009	07-02-2019	URS	T.Thangarasu	07-02-2019	06-06-2019	11-02-2019	04-06-2019	3,99,790	Work completed. Final bill settled. UC frunished on 16-09-2019.	CC road : 15m, 'L' 'L' dra : 45m, 'U' drain : 35m	11°56'44.6"N 79°46'53.2"E	<a href="https://www.google.co.in/maps/place/11°56'44.6" n+79°46'53.2"e"="">https://www.google.co.in/maps/place/11°56'44.6"N+79°46'53.2"E</a>
10	Improvemtns of roads and drains to the Saint Theresa street at kanaganeri in Indira Nagar Constituency.	3,96,350 T.S.No. 176/D.B/O.M/2018-19, dt. 3/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	3,84,805	07-02-2019	URS	M/s.Balaji Construction	07-02-2019	06-05-2019	11-02-2019	13-03-2019	362025	Work completed. Final bill settled. UC frunished on 16-09-2019.	BT road : 138m	11°56'26.0"N 79°47'53.4"E	<a href="https://www.google.co.in/maps/place/11°56'26.0" n+79°47'53.4"e"="">https://www.google.co.in/maps/place/11°56'26.0"N+79°47'53.4"E</a>
11	Providing permix carpet to the cross streets of Jeeva street extension (East) at Muthirapalayam in Indira Nagar Consttiency.	2,75,700 T.S.No.181/D.B/O.M/2018-19, dt. 3/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	2,67,645	07-02-2019	URS	J.Palanivel	07-02-2019	06-04-2019	09-02-2019	04-04-2019	274433	Work completed. Final bill settled. UC frunished on 16-09-2019.	BT road : 204m	11°56'31.2"N 79°46'50.0"E	<a href="https://www.google.co.in/maps/place/11°56'31.2" n+79°46'50.0"e"="">https://www.google.co.in/maps/place/11°56'31.2"N+79°46'50.0"E</a>
12	Providing road facilities to the kannan nagar Indira nagar Cobnstituency.	1,78,500 T.S.No.180/D.B/O.M/2018-19, dt.	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	1,73,283	07-02-2019	URS	E.Aravindan	07-02-2019	06-05-2019	28-02-2019	03-04-2019	174850	Work completed. Final bill settled. UC frunished on 16-09-2019.	WBM road : 30m	11°57'11.3"N 79°47'14.4"E	<a href="https://www.google.co.in/maps/place/11°57'11.3" n+79°47'14.4"e"="">https://www.google.co.in/maps/place/11°57'11.3"N+79°47'14.4"E</a>
13	Improvemetns of drains at Gandhirunallur in Indira nagar Constituency.	1,71,000 T.S.No.200/D.B/O.M/2018-19, dt.	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	1,66,004	07-02-2019	URS	K.Thangadurai	07-02-2019	06-05-2019	14-02-2019	06-03-2019	165886	Work completed. Final bill settled. UC frunished on 16-09-2019.	CC road : 18m, 'L' drain : 39m	11°56'38.6"N 79°46'58.7"E	<a href="https://www.google.co.in/maps/place/11°56'38.6" n+79°46'58.7"e"="">https://www.google.co.in/maps/place/11°56'38.6"N+79°46'58.7"E</a>
14	Providing link road from PiratchiThalaivi Nagar to Dhankodi Nagar extension at Dharamapuri in Indira Nagar Constiteucy.	1,39,850 T.S.No.182/D.B/O.M/2018-19, dt. 8/1/19	12215/MA(6)/LAD/2018-19, dt. 17/12/18 -	1,35,752	07-02-2019	URS	P.Vishnuvaradhana	07-02-2019	06-04-2019	09-02-2019	29-03-2019	124025	Work completed. Final bill settled. UC frunished on 16-09-2019.	CC road : 19m	11°56'32.2"N 79°46'39.2"E	<a href="https://www.google.co.in/maps/place/11°56'32.2" n+79°46'39.2"e"="">https://www.google.co.in/maps/place/11°56'32.2"N+79°46'39.2"E</a>

15	Improvements of drains at Ramaraja Nagar at Gorimedu, Indira Nagar Constituency.	9,31,200 T.S.No.193/D.B/O.M/2018-19, dt.	12215/MA(6)/LAD/2018-19, dt. 17/12/18 2316/LAD/MA(3)/18-19, dt. 1/3/19	8,24,727	06-03-2019	7,97,605 11.78% below	V.Kumar @ Chinnasamy	16-03-2019	17-06-2019	07-03-2019	13-06-2019	785499	Work completed. Final bill settled. U.C. frunished on 16-09-2019.	CC road : 40m, BT road : 90m, 'L' drain : 205m, 'U' drain : 46m	11°57'02.9"N 79°47'22.4"E	<a href="https://www.google.co.in/maps/place/11°57'02.9" n+79°47'22.4"e"="">https://www.google.co.in/maps/place/11°57'02.9"N+79°47'22.4"E</a>
<b>NAME OF THE CONSTITUENCY: LAWSPET</b>																
SL NO	NAME OF WORK	ESTIMATE COST, TS. NO. & DATE	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTION AMOUNT	WORK ORDER DATE	TENDER AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS	PHYSICAL PARAMETRES	Latitude Longitude	Geo - Tagged Location
								Date of Commencement	Date of Completion	Date of Commencement	Date of Completion					
<b>MLA LAD 2018-2019</b>																
1	Providing and laying of cement concrete road with side drains in Senbagaraman street, Ashok Nagar, Lawspet in Lawspet Constituency.	11,28,300 T.S.No. 150/DB/OM/2018-19 dt.31.12.18	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No 1095/LAD/MA(3)/ 2018-19 dt. 2.2.19	8,67,874	27.2.19	8,35,012 23.77% below	P.Gunasekaran	9.3.19	8.6.19	28.2.19	8.06.19	8,55,903	Final Bill settled. U.C.frunished on 17-09-2019.	CC Road 141.74m L drain 136.10m	11°57'26.0"N 79°48'54.3"E	<a href="https://www.google.co.in/maps/place/11°57'26.0" n+79°48'54.3"e"="">https://www.google.co.in/maps/place/11°57'26.0"N+79°48'54.3"E</a>
2	Providing and laying of road with side drains in 3rd main road kumaran Nagar extension Lawspet in Lawspet constituency.	8,06,850 T.S.No. 139/DB/OM/2018-19 dt.27.12.18	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No 1281/LAD/MA(3)/2018-19 dt.13.2.19	7,08,017	2.3.19	6,84,518 12.61% below	K.Santhanam	12.3.19	11.7.19	5.3.19	4.6.19	7,08,017	Final Bill settled. U.C.frunished on 17-09-2019.	BT Road 349.43m L drain 446.76m	11°57'31.2"N 79°48'33.7"E	<a href="https://www.google.co.in/maps/place/11°57'31.2" n+79°48'33.7"e"="">https://www.google.co.in/maps/place/11°57'31.2"N+79°48'33.7"E</a>
3	Providing and laying of cement concrete road with side drains in 6th cross (Southern side) Kumaran Nagar, lawspet in Lawspet Constituency.	4,77,300 T.S.No. 196/DB/OM/2018-19 dt.9.1.19	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No Sanction Awaited	8,97,950	7.2.19	U.R.S	P.Nazir Ahamed	7.2.19	6.5.19	20.2.19	2.4.19	4,75,426	Final Bill settled. U.C.frunished on 17-09-2019.	CC Road 79.05m L drain 156.5m	11°57'22.2"N 79°48'33.8"E	<a href="https://www.google.co.in/maps/place/11°57'22.2" n+79°48'33.8"e"="">https://www.google.co.in/maps/place/11°57'22.2"N+79°48'33.8"E</a>
4	Providing and laying of road with side drains in 1st main road Kumaran Nagar extension, lawspet in Lawspet Constituency.	4,71,400 T.S.No. 136/DB/OM/2018-19 dt.27.12.18	12215/LAD/MA.6/2018-19 dt. 24-12-18 12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No Sanction Awaited	4,71,400	7.2.19	U.R.S	M.Balaraman	7.2.2019	6.5.19	16.2.19	6.5.19	4,68,169	Final Bill settled. U.C.frunished on 17-09-2019.	BT Road 187.50m L drain 353.70m	11°57'29.0"N 79°48'33.2"E	<a href="https://www.google.co.in/maps/place/11°57'29.0" n+79°48'33.2"e"="">https://www.google.co.in/maps/place/11°57'29.0"N+79°48'33.2"E</a>
5	Providing and laying of cement concrete road with side drains in Vivekanandar street lawspet in Lawspet Constituency.	4,34,200 T.S.No. 160/DB/OM/2018-19 dt.31.12.18	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No Sanction Awaited	4,34,200	7.2.19	U.R.S	A.Saravanan	7.2.19	6.5.19	13.2.19	8.3.2019	4,29,542	Final Bill settled. U.C.frunished on 17-09-2019.	CC Road 57.15m L drain 118.30m	11°57'22.9"N 79°49'13.3"E	<a href="https://www.google.co.in/maps/place/11°57'22.9" n+79°49'13.3"e"="">https://www.google.co.in/maps/place/11°57'22.9"N+79°49'13.3"E</a>
6	Providing and laying of cement concrete road with side drains in 5th cross (Southern side) kumaran nagar in lawspet Constieucy.	3,12,600 T.S.No. 195/DB/OM/2018-19 dt.9.1.19	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No Sanction Awaited	3,12,600	7.2.19	U.R.S	C.Velusamy	7.2.19	6.5.19	13.2.19	8.3.19	3,07,298	Final Bill settled. U.C.frunished on 17-09-2019.	CC Road 64.00m	11°57'21.9"N 79°48'32.5"E	<a href="https://www.google.co.in/maps/place/11°57'21.9" n+79°48'32.5"e"="">https://www.google.co.in/maps/place/11°57'21.9"N+79°48'32.5"E</a>
7	Construction of gutter causeway at 2nd main road, 4th cross, Kumaran Nagar extension, Lawspet in Lawspet Constituency.	55,800/- T.S.No. 208/D.B./O.M./2018-19 dt. 24.01.19	12215/LAD/MA.6/2018-19 dt. 24-12-18 Exp.San.No Sanction Awaited	54,146	4.3.2019	U.R.S	L.Boopathy	4.3.19	3.4.19	5.3.19	29.3.19	55,486	Final Bill settled. U.C.frunished on 17-09-2019.	4 Nos. Gutter causeway	11°57'30.4"N 79°48'31.6"E and 11°57'20.5"N 79°48'29.7"E	<a href="https://www.google.co.in/maps/place/11°57'30.4" n+79°48'31.6"e"="">https://www.google.co.in/maps/place/11°57'30.4"N+79°48'31.6"E</a> <a href="https://www.google.co.in/maps/place/11°57'20.5" n+79°48'29.7"e"="">https://www.google.co.in/maps/place/11°57'20.5"N+79°48'29.7"E</a>
<b>NOMINATED MLA Thiru. Selvaganabathy 2018-19</b>																
1	Improvements to Lawspet Subramania Swami Koil street to kaman koil street cutting, Subramania swami Koil street from Lawspet main road to mariamman Koil at Throwathiamman Koil street in Lawspet Constituency.	4,17,050 T.S.No. 207/DB/OM/2018-19 dt.21.1.19	t12215/LAD/MA.6/2018-19 dt.24-12-18 Exp.San.No Sanction Awaited	4,17,050	7.2.19	U.R.S	M. Neelavannakannan	7.2.19	6.4.19	10.6.19	28.6.19	4,12,249	Final Bill settled. U.C.frunished on 17-09-2019.	BT Road 346.64m L drain 31.6m	11°57'13.4"N 79°48'58.6"E	<a href="https://www.google.co.in/maps/place/11°57'13.4" n+79°48'58.6"e"="">https://www.google.co.in/maps/place/11°57'13.4"N+79°48'58.6"E</a>



**OULGARET MUNICIPALITY  
PUDUCHERRY**



Sl. No.	Name of the Scheme	Year	Name of the Work	Estimate Cost	G.O. No & Date	Sanction Amount	Work order No. & date	Tendered amount & percentage	Name of the contractor	Date of Commencement as per agreement	Date of Completion as per agreement	Actual date commencement	Actual date of completion	Expenditure upto date	Asset Details	Financial Progress %	Physical Progress %	Geo Latitude	Geo Longitude	Geo - Tag Hyperlink	Remarks
<b>Constituency : Oulgaret</b>																					
1	MLA LAD	2017-18	Improvements to the drains at 2nd and 3rd cross streets east at Moogambigai Nagar in Oulgaret Constituency.	4,31,750	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	419142	2/URS-3/DB/OM/2017-18 dt. 28-12-2017	419142 URS	S. Madivanan	28-12-2017	27-03-2018	01-02-2018	22-03-2018	4,16,940	WBM road 230m 'L' drain 550m	100%	100%	11°55'59.3"N	79°47'51.7"E	<a href="https://www.google.co.in/maps/place/11°55'59.3" n+79°47'51.7"e"="">https://www.google.co.in/maps/place/11°55'59.3"N+79°47'51.7"E</a>	Work Completed
2	MLA LAD	2017-18	Construction of side drain to the internal streets of Sri Ranga Nagar in Oulgaret Constituency.	4,02,200	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	390461	3/URS-3/DB/OM/2017-18 dt. 28-12-2017	390461 URS	M/s. Sri Balaji Builders	04-01-2018	03-03-2018	18-01-2018	02-03-2018	3,82,575	L' drain 228m	100%	100%	11°56'05.0"N	79°47'10.5"E	<a href="https://www.google.co.in/maps/place/11°56'05.0" n+79°47'10.5"e"="">https://www.google.co.in/maps/place/11°56'05.0"N+79°47'10.5"E</a>	Work Completed
3	MLA LAD	2017-18	Forming of road at Thirumalai Vasana Nagar in Oulgaret Constituency.	7,65,200	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	537820	11/DB/OM/18-19 02-04-2018	537820 27.60% below	P. Datchinamoorthy	05-05-2018	04-09-2018	26-04-2018	11-06-2018	5,87,280	WBM 181m	100%	100%	11°55'44.3"N	79°46'56.6"E	<a href="https://www.google.co.in/maps/place/11°55'44.3" n+79°46'56.6"e"="">https://www.google.co.in/maps/place/11°55'44.3"N+79°46'56.6"E</a>	Work Completed
4	MLA LAD	2017-18	Formation of balance portion of road at Thiagou Pillai Nagar in Oulgaret Constituency.	5,60,400	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	400283	01/DB/OM/18-19 02-04-2018	400283 26.49% below	Neela Vanna Kannan	12-04-2018	11-08-2018	13-04-2018	08-06-2018	3,69,637	WBM 207m	100%	100%	11°55'28.1"N	79°47'32.6"E	<a href="https://www.google.co.in/maps/place/11°55'28.1" n+79°47'32.6"e"="">https://www.google.co.in/maps/place/11°55'28.1"N+79°47'32.6"E</a>	Work Completed
<b>Constituency : Kadhirkamam</b>																					
1	MLA LAD	2017-18	Formation and providing WBM to the roads in NR Raja Nagar at Shanmugapuram in Kadhirkamam Constituency.	4,73,300	2(1)/LAD/PIng-A/2017-18 dt.08.02.18	473300	3/URS-4/DB/OM/2017-18 dt. 03-04-2018	456288 URS	R. Premananth	03-04-2018	02-07-2018	23-04-2018	30-05-2018	4,48,179	WBM 156m	100%	100%	11°57'05.9"N	79°47'25.0"E	<a href="https://www.google.co.in/maps/place/11°57'05.9" n+79°47'25.0"e"="">https://www.google.co.in/maps/place/11°57'05.9"N+79°47'25.0"E</a>	Work Completed
2	MLA LAD	2017-18	Resurface dressing the 3 <sup>rd</sup> cross street Nadesan Nagar (West) in Kadhirkamam Constituency.	2,77,450	2(1)/LAD/PIng-A/2017-18 dt.08.02.18	277450	3/URS-4/DB/OM/2017-18 dt. 03-04-2018	269338 URS	R. Nagarajan	03-04-2018	02-07-2018	,09-04-2018	19-05-2018	2,67,465	BT road 205.80m	100%	100%	11°55'49.6"N	79°48'24.6"E	<a href="https://www.google.co.in/maps/place/11°55'49.6" n+79°48'24.6"e"="">https://www.google.co.in/maps/place/11°55'49.6"N+79°48'24.6"E</a>	Work Completed
3	MLA LAD	2017-18	Providing roads and drains to 4 <sup>th</sup> cross street extension at Thanthai Periyar Nagar in Kadhirkamam Constituency.	4,99,500	3(1)/LAD/PIng-A/2017-18 dt.01.03.18	495919	1/URS-4/DB/OM/2017-18 dt. 03-04-2018	495919 URS	K. Panneerselvam	03-04-2018	02-07-2018	,09-04-2018	27-06-2018	4,69,406	BT road 110m 'L' drain 244m	100%	100%	11°56'08.2"N	79°48'09.0"E	<a href="https://www.google.co.in/maps/place/11°56'08.2" n+79°48'09.0"e"="">https://www.google.co.in/maps/place/11°56'08.2"N+79°48'09.0"E</a>	Work Completed
<b>Constituency : Indira Nagar</b>																					
1	MLA LAD	2017-18	Improvements of drains at Indira Nagar extension, Gorimedu in Indira Nagar Constituency.	462600	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	462600	1/URS-3/DB/OM/2017-18 dt. 28.12.17	449079 URS	Kumar @ Chinnasamy	29-12-2017	28-02-2018	30-12-2017	26-02-2018	4,40,324	L' Drain 444m 'U' drain 48m	100%	100%	11°57'15.6"N	79°47'35.6"E	<a href="https://www.google.co.in/maps/place/11°57'15.6" n+79°47'35.6"e"="">https://www.google.co.in/maps/place/11°57'15.6"N+79°47'35.6"E</a>	Work Completed
2	MLA LAD	2017-18	Improvements of drains at Gandhi Nagar in Indira Nagar Constituency.	3,31,850	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	322160	5/URS-3/DB/OM/2017-18 dt. 28.12.17	322160 URS	G. Pandiyan	29-12-2017	28-02-2018	02-01-2018	26-02-2018	3,14,910	Nil	100%	100%	11°56'35.7"N	79°47'58.2"E	<a href="https://www.google.co.in/maps/place/11°56'35.7" n+79°47'58.2"e"="">https://www.google.co.in/maps/place/11°56'35.7"N+79°47'58.2"E</a>	Work Completed
3	MLA LAD	2017-18	Providing WBM and premix carpet to the Jeeva Street extension, Dharmapuri in Indira Nagar constituency.	6,66,450	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	577685	05/DB/OM/18-19 03-04-2018	577685 10.71% below	M. Senthilkumar	13-04-2018	12-07-2018	18-04-2018	15-06-2018	4,62,395	BT road 228m CC road 33m	100%	100%	11°56'31.0"N	79°46'48.3"E	<a href="https://www.google.co.in/maps/place/11°56'31.0" n+79°46'48.3"e"="">https://www.google.co.in/maps/place/11°56'31.0"N+79°46'48.3"E</a>	Work Completed
4	MLA LAD	2017-18	Providing permix carpet at Muthu Nagar, Muthirapalayam in Indira Nagar Constituency.	6,03,200	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	506725	08/DB/OM/18-19 03-04-2018	506725 13.47% below	M. Senthilkumar	20-04-2018	19-08-2018	25-04-2018	12-06-2018	4,76,547	BT road 326m	100%	100%	11°56'13.5"N	79°47'24.9"E	<a href="https://www.google.co.in/maps/place/11°56'13.5" n+79°47'24.9"e"="">https://www.google.co.in/maps/place/11°56'13.5"N+79°47'24.9"E</a>	Work Completed
<b>Constituency : Thattanchavady</b>																					
1	MLA LAD	2017-18	Improvements to Agathiar Street at Annal Gandhi Thottam in Thattanchavady Constituency.	3,42,900	2(1)/LAD/PIng-A/2017-18 dt.08.02.18	348900	9/URS-4/DB/OM/17-18 dt. 03-04-2018	338719 URS	M. Balaraman	03-04-2018	02-07-2018	,02-05-2018	23-05-2018	3,07,915	BT road 175m	100%	100%	11°56'55.1"N	79°48'34.0"E	<a href="https://www.google.co.in/maps/place/11°56'55.1" n+79°48'34.0"e"="">https://www.google.co.in/maps/place/11°56'55.1"N+79°48'34.0"E</a>	Work Completed
<b>Constituency : Kamaraj Nagar</b>																					

1	MLA LAD	2017-18	Improvements to the Kappor street, Bharathidasan street at kamaraj Nagar in Kamaraj Nagar Constituency.	3,20,700	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	320700	10/URS-4/ DB/OM/17-18 dt. 03-04-2018	311329 URS	R. Kamaraj	03-04-2018	02-07-2018	,05-04-2018	,16-05-2018	3,11,102	BT road 148m	100%	100%	11°56'16.9"N	79°49'27.1"E	<a href="https://www.google.co.in/maps/place/11°56'16.9" n+79°49'27.1"e"="">https://www.google.co.in/maps/place/11°56'16.9"N+79°49'27.1"E</a>	Work Completed
2	MLA LAD	2017-18	Providing road to the 2 <sup>nd</sup> cross street extension of Sankardoss Swamigal Nagar in Kamaraj Nagar Constituency.	4,93,950	2(1)/LAD/PIng-A/2017-18 dt.21.11.17	493950	02/URS-4/ DB/OM/17-18 dt. 03-04-2018	479537 URS	Sri Balaji Construction	03-04-2018	04-07-2018	,09-04-2018	,08-06-2018	4,79,537	WBM road 200m	100%	100%	11°57'06.9"N	79°49'34.3"E	<a href="https://www.google.co.in/maps/place/11°57'06.9" n+79°49'34.3"e"="">https://www.google.co.in/maps/place/11°57'06.9"N+79°49'34.3"E</a>	Work Completed
3	MLA LAD	2017-18	Providing road facilities to the internal street at 7 <sup>th</sup> cross street extension in Rainbow Nagar in Kamaraj Nagar Constituency.	2,18,100	3(1)/LAD/PIng-A/2017-18 dt.01.03.18	211708	12/URS-4/ DB/OM/17-18 dt. 03-04-2018	211708 URS	V. Megavarnan	03-04-2018	02-04-2018	05-04-2018	22-05-2018	211708	WBM road 146m	100%	100%	11°56'40.6"N	79°49'24.7"E	<a href="https://www.google.co.in/maps/place/11°56'40.6" n+79°49'24.7"e"="">https://www.google.co.in/maps/place/11°56'40.6"N+79°49'24.7"E</a>	Work Completed
<b>Constituency : Oulgaret</b>																					
1	MLA LAD	2016-17	Alteration of existing building in to Ration shop at Pavanar Nagar in Oulgaret Constituency.	3,52,900	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	352892	10/URS-3/DB/OM/16-17 dt. 06-03-2017	342614 URS	M. Muthu	06-03-2017	05-05-2017	07-03-2017	05-05-2017	3,35,555	Building 35.00 Sqm	100%	100%	11°55'45.6"N	79°48'21.5"E	<a href="https://www.google.co.in/maps/place/11°55'45.6" n+79°48'21.5"e"="">https://www.google.co.in/maps/place/11°55'45.6"N+79°48'21.5"E</a>	Work Completed
2	MLA LAD	2016-17	Improvements to the 2nd main road of Sudhakar Nagar in Oulgaret Constituency.	3,64,150	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	364125	08/URS-3/DB/OM/16-17 dt. 06-03-2017	353519 URS	M/s. Sri Balaji Construction	06-03-2.07	05-06-2017	03-04-2017	02-06-2017	3,28,125	WBM Gr-II 143.00m	100%	100%	11°55'32.9"N	79°48'03.2"E	<a href="https://www.google.co.in/maps/place/11°55'32.9" n+79°48'03.2"e"="">https://www.google.co.in/maps/place/11°55'32.9"N+79°48'03.2"E</a>	Work Completed
3	MLA LAD	2016-17	Improvements to the Shenbagam Nagar near Dr. Radhakrishnan Nagar in Oulgaret Constituency.	3,60,450	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	349909	09/URS-3/DB/OM/16-17 dt. 06-03-2017	349909 URS	R.R Eswaran	12-03-2017	11-06-2017	09-03-2017	24-05-2017	3,49,191	B.T road 205m	100%	100%	11°55'36.0"N	79°46'33.1"E	<a href="https://www.google.co.in/maps/place/11°55'36.0" n+79°46'33.1"e"="">https://www.google.co.in/maps/place/11°55'36.0"N+79°46'33.1"E</a>	Work Completed
4	MLA LAD	2016-17	Forming and providing WBM Grade-I to the 11th and 12th cross street of Sudhakar Nagar in Oulgaret Constituency.	8,82,750	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	595961	25/DB/OM/17-18 dt. 31-05-2017	735696 33.46% below	L.D Umapathe	10-06-2017	09-09-2017	31-05-2017	16-11-2017	7,35,369	B.T road 390m	100%	100%	11°55'33.2"N	79°47'59.6"E	<a href="https://www.google.co.in/maps/place/11°55'33.2" n+79°47'59.6"e"="">https://www.google.co.in/maps/place/11°55'33.2"N+79°47'59.6"E</a>	Work Completed
5	MLA LAD	2016-17	Forming, Providing WBM Grade- I, Grade-II and BT including side drain at Vanathu Nagar near Moogambagi Nagar in Oulgaret Constituency.	6,22,350	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	495291	07/DB/OM/17-18 dt. 16-05-2017	477165 21.03% below	P. Datchina moorthy	26-05-2017	25-08-2017	18-05-2017	21-08-2017	Final bill under preparation	BT road 125m 'L' drain 259m	100%	100%	11°55'56.1"N	79°47'55.5"E	<a href="https://www.google.co.in/maps/place/11°55'56.1" n+79°47'55.5"e"="">https://www.google.co.in/maps/place/11°55'56.1"N+79°47'55.5"E</a>	Work Completed
6	MLA LAD	2016-17	Improvements to the road at IInd and IIIrd cross (West) of Moogambagi Nagar in Oulgaret Constituency.	8,40,650	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	732638	19/DB/OM/17-18 dt. 25-03-2017	708154 13.23% below	V. Pougajindy	02-06-2017	01-09-2017	29-05-2017	30-08-2017	6,95,949	B.T road 456m	100%	100%	11°56'02.0"N	79°47'53.3"E	<a href="https://www.google.co.in/maps/place/11°56'02.0" n+79°47'53.3"e"="">https://www.google.co.in/maps/place/11°56'02.0"N+79°47'53.3"E</a>	Work Completed
7	MLA LAD	2016-17	Improvements to the drains and roads of Ganapathy Nagar near Teachers colony in Oulgaret Constituency.	7,48,250	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	442650	15/DB/OM/17-18 dt. 23-05-2017	442650 39.07% below	T. Thangarasu	02-06-2017	01-10-2017	05-06-2017	26-06-2017	4,42,650	Earthen road 286m	100%	100%	11°55'31.2"N	79°46'34.2"E	<a href="https://www.google.co.in/maps/place/11°55'31.2" n+79°46'34.2"e"="">https://www.google.co.in/maps/place/11°55'31.2"N+79°46'34.2"E</a>	Work Completed
8	MLA LAD	2016-17	Forming and providing WBM Grade-I to the Subramania Bharathiyar Nagar near Dr. Radhakrishnan Nagar in Oulgaret Constituency.	4,52,900	2(2)/LAD/PIng-A/2016-17 dt.16.02.17	439709	05/URS-1/DB/OM/17-18 dt. 11-09-2017	439709 URS	A. Iyyappan	11-09-2017	10-12-2017	14-09-2017	07-12-2017	4,33,714	WBM road 123m	100%	100%	11°55'42.0"N	79°46'27.1"E	<a href="https://www.google.co.in/maps/place/11°55'42.0" n+79°46'27.1"e"="">https://www.google.co.in/maps/place/11°55'42.0"N+79°46'27.1"E</a>	Work Completed
9	MLA LAD	2017-18	Improvements to the drains at 2nd and 3rd cross streets east at Moogambigai Nagar in Oulgaret Constituency.	4,31,750	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	419142	2/URS-3/DB/OM/2017-18 dt. 28-12-2017	419142 URS	S. Madivanan	28-12-2017	27-03-2018	01-02-2018	22-03-2018	Final bill under preparation	WBM road 230m 'L' drain 550m	100%	100%	11°56'02.1"N	79°47'56.0"E	<a href="https://www.google.co.in/maps/place/11°56'02.1" n+79°47'56.0"e"="">https://www.google.co.in/maps/place/11°56'02.1"N+79°47'56.0"E</a>	Work Completed
10	MLA LAD	2017-18	Construction of side drain to the internal streets of Sri Ranga Nagar in Oulgaret Constituency.	4,02,200	2(1)/LAD/PIng-A/2017-18 dt.21-11-2017	390461	3/URS-3/DB/OM/2017-18 dt. 28-12-2017	390461 URS	M/s. Sri Balaji Builders	04-01-2018	03-03-2018	18-01-2018	02-03-2018	Final bill under preparation	L' drain 228m	100%	100%	11°56'03.7"N	79°47'09.9"E	<a href="https://www.google.co.in/maps/place/11°56'03.7" n+79°47'09.9"e"="">https://www.google.co.in/maps/place/11°56'03.7"N+79°47'09.9"E</a>	Work Completed
<b>Constituency : Indira Nagar</b>																					
1	MLA LAD	2016-17	Improvements of lannes branching from Gouber street at Gandhithirunallur in Indira Nagar Constituency.	425650	2(1)/LAD/PIng-A/2016-17 dt.14.02.17	411212	06/URS-3/DB/OM/2016-17 dt. 06.03.17	411212 (URS)	V.Santhamurthy	06.03.17	05.05.17	08.03.17	02.05.17	392340	CC road: 123m 'L' drain: 124m	100%	100%	11°56'52.0"N	79°46'53.1"E	<a href="https://www.google.co.in/maps/place/11°56'52.0" n+79°46'53.1"e"="">https://www.google.co.in/maps/place/11°56'52.0"N+79°46'53.1"E</a>	Work Completed

2	MLA LAD	2016-17	Forming and providing WBM to the Jeeva street extension (East) at Muthiraplayam in Indira Nagar Constituency.	352400	2(2)/LAD/Plng-A/2016-17 dt.16.02.17	352400	11/URS-3/DB/OM/2016-17 dt. 06.03.17	342113 (URS)	R. Radha	07.03.17	06.05.17	08.03.17	03.05.17	336385	WBM: 188m	100%	100%	11°56'31.3"N	79°46'49.4"E	<a href="https://www.google.co.in/maps/place/11°56'31.3" n+79°46'49.4"e"="">https://www.google.co.in/maps/place/11°56'31.3"N+79°46'49.4"E</a>	Work Completed
3	MLA LAD	2016-17	Improvements road and drain to the internal streets of Pushpa Nagar at Gorimedu in Indirra Nagar Constituency.	1045850	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	763856	29/DB/OM/2016-17 dt.07.06.17	733395 27.77% below	K. Ramayan	17.06.17	16.09.17	07.06.17	15.03.18	715578	CC road: 93m 'L' drain: 282m	100%	100%	11°56'58.8"N	79°47'22.2"E	<a href="https://www.google.co.in/maps/place/11°56'58.8" n+79°47'22.2"e"="">https://www.google.co.in/maps/place/11°56'58.8"N+79°47'22.2"E</a>	Work Completed
4	MLA LAD	2016-17	Providing drains to the Jeeva street extension at Dharmapuri in Indira Nagar Constituency.	1012700	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	707966	28/DB/OM/2016-17 dt.07.06.17	678470 30.99% below	K. Ramayan	17.06.17	16.10.17	09.06.17	21.08.17	678470	U' drain 60m 'L' drain 413m	100%	100%	11°56'33.3"N	79°46'46.1"E	<a href="https://www.google.co.in/maps/place/11°56'33.3" n+79°46'46.1"e"="">https://www.google.co.in/maps/place/11°56'33.3"N+79°46'46.1"E</a>	Work Completed
5	MLA LAD	2016-17	Improvements of Bharathi street at Govindanpet in Indira Nagar constituency	298050	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	298037	9/URS-1/DB/OM/2017-18 dt.11.09.17	289356 (URS)	K. Ayyanar	11.09.17	10.11.17	12.09.17	07.11.17	271738	CC road: 78m 'L' drain: 152m	100%	100%	11°56'24.3"N	79°47'08.6"E	<a href="https://www.google.co.in/maps/place/11°56'24.3" n+79°47'08.6"e"="">https://www.google.co.in/maps/place/11°56'24.3"N+79°47'08.6"E</a>	Work Completed
6	MLA LAD	2016-17	Forming and providing WBM to the left out cross streets of Dhanakodi Nagar Extension at Dharmapuri in Indira Nagar constituency	451850	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	451809	4/URS-1/DB/OM/2017-18 dt.11.09.17	440789 (URS)	R. Krishnasamy	11.09.17	10.12.17	12.09.17	07.12.17	438018	WBM: 172m	100%	100%	11°56'35.6"N	79°46'36.3"E	<a href="https://www.google.co.in/maps/place/11°56'35.6" n+79°46'36.3"e"="">https://www.google.co.in/maps/place/11°56'35.6"N+79°46'36.3"E</a>	Work Completed
7	MLA LAD	2016-17	Forming and providing WBM to the cross streets of Ganapathy nagar at Gandhithirunallur in Indira Nagar constituency	1299050	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	907569	53/DB/OM/2017-18 dt.12.10.17	8697633 31.04% below	R. Premanath	12.10.17	11.01.18	18.10.17	28.12.17	869733	WBM: 528m	100%	100%	11°56'55.2"N	79°46'49.3"E	<a href="https://www.google.co.in/maps/place/11°56'55.2" n+79°46'49.3"e"="">https://www.google.co.in/maps/place/11°56'55.2"N+79°46'49.3"E</a>	Work Completed

**Constituency : Thattanchavady**

1	MLA LAD	2016-17	Improvements to the toilet blocks Ramalinga street, Abdulkalam street and Poyakulam park at Vinoba Nagar in Thattanchavady Constituency.	4,68,550	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	468543	2/URS-3/DB/OM/16-17 dt. 06-03-2017	454896 URS	M/s. Maha Construction	06-03-2017	05-06-2017	15-03-2017	11-05-2017	4,40,560	Maintance Work	100%	100%	11°56'36.6"N	79°48'32.9"E	<a href="https://www.google.co.in/maps/place/11°56'36.6" n+79°48'32.9"e"="">https://www.google.co.in/maps/place/11°56'36.6"N+79°48'32.9"E</a>	Work Completed
2	MLA LAD	2016-17	Improvements to the kamblisamy madam street at Subbiah Nagar in Thattanchavady Constituency.	4,61,150	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	461150	4/URS-3/DB/OM/16-17 dt. 06-03-2017	447689 URS	C. Velusamy	06-03-2017	05-06-2017	09-03-2017	10-04-2017	4,47,689	BT road 425m	100%	100%	11°56'49.5"N	79°48'21.6"E	<a href="https://www.google.co.in/maps/place/11°56'49.5" n+79°48'21.6"e"="">https://www.google.co.in/maps/place/11°56'49.5"N+79°48'21.6"E</a>	Work Completed
3	MLA LAD	2016-17	Improvements to the 11th cross street at Tagore Nagar in Thattanchavady Constituency.	4,52,050	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	452013	5/URS-3/DB/OM/16-17 dt. 06-03-2017	438848 URS	L. Boopathy	06-03-2017	05-06-2017	15-03-2017	14-04-2017	4,37,778	BT road 90m	100%	100%	11°57'08.0"N	79°48'25.2"E	<a href="https://www.google.co.in/maps/place/11°57'08.0" n+79°48'25.2"e"="">https://www.google.co.in/maps/place/11°57'08.0"N+79°48'25.2"E</a>	Work Completed
4	MLA LAD	2016-17	Providing CC road to the lane linking 19th Cross street and 16th-A Cross at Avvai Nagar in Thattanchavady Constituency.	3,35,800	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	335769	12/URS-3/DB/OM/16-17 dt. 06-03-2017	325989 URS	M/s. JYESR Buildrs	06-03-2017	05-06-2017	08-03-2017	10-04-2017	3,21,548	CC Road 87m 'L' drain 87m	100%	100%	11°57'13.8"N	79°48'41.9"E	<a href="https://www.google.co.in/maps/place/11°57'13.8" n+79°48'41.9"e"="">https://www.google.co.in/maps/place/11°57'13.8"N+79°48'41.9"E</a>	Work Completed
5	MLA LAD	2016-17	Improvements to the part of Mariamman Koil street and Mettu street at Pudupet in Thattanchavady Constituency.	12,83,850	2(1)/LAD/Plng-A/2016-17 dt.14.02.18	1283850	18/DB/OM/17-18 dt. 23-05-2017	1011022 18.89% below	C. Velusamy	02-06-2017	01-09-2017	02-08-2017	10-04-2017	10,06,212	BT road 248m CC road 53.80m 'L' drain 280m Box culvert 11Nos.	100%	100%	11°57'08.8"N	79°48'51.0"E	<a href="https://www.google.co.in/maps/place/11°57'08.8" n+79°48'51.0"e"="">https://www.google.co.in/maps/place/11°57'08.8"N+79°48'51.0"E</a>	Work Completed
6	MLA LAD	2016-17	Improvements to the link road from Vazhudavour road to Aruthra Nagar Koundanpalayam in Thattanchavady Constituency.	14,99,900	2(1)/LAD/Plng-A/2016-17 dt.14.02.19	1499900	16/DB/OM/17-18 dt. 23-05-2017	1207941 18.37% below	C. Velusamy	02-06-2017	01-09-2017	31-07-2017	10-04-2017	12,01,862	BT road 444m 'L' drain 591m Box culvert 11Nos.	100%	100%	11°56'27.0"N	79°48'05.4"E	<a href="https://www.google.co.in/maps/place/11°56'27.0" n+79°48'05.4"e"="">https://www.google.co.in/maps/place/11°56'27.0"N+79°48'05.4"E</a>	Work Completed
7	MLA LAD	2016-17	Improvements to the sewage system at Subbiah Nagar in Thattanchavady Constituency.	5,53,300	2(1)/LAD/Plng-A/2016-17 dt.14.02.20	553300	17/DB/OM/17-18 dt. 23-05-2017	422989 21.26% below	M. Senthikumar	02-06-2017	01-08-2017	24-05-2017	10-04-2017	4,19,238	Maintance Work	100%	100%	11°56'53.3"N	79°48'18.4"E	<a href="https://www.google.co.in/maps/place/11°56'53.3" n+79°48'18.4"e"="">https://www.google.co.in/maps/place/11°56'53.3"N+79°48'18.4"E</a>	Work Completed

8	MLA LAD	2016-17	Construction of U drain from Jeeva Rukamani Nagar to ECR via Taluk Office in Thattanchavady Constituency.	9,48,150	2(3)/LAD/Plng-A/2016-17 dt.10.05.21	959000	66/DB/OM/17-18 dt. 23-10-2017	736025 20.04% below	P. Rajendiran	02-11-2017	01-03-2017	19-01-2018	10-04-2017	7,28,268	U' Drain 65m Box culvert 1 No	100%	100%	11°56'53.6"N 79°48'45.8"E	<a href="https://www.google.co.in/maps/place/11°56'53.6" n+79°48'45.8"e"="">https://www.google.co.in/maps/place/11°56'53.6"N+79°48'45.8"E</a>	Work Completed
9	MLA LAD	2016-17	Improvements to 28th, 29th, 30th, 31st and 32nd cross streets at Avvai Nagar in Thattanchavady Constituency.	9,02,550	2(3)/LAD/Plng-A/2016-17 dt.10.05.21	910000	61/DB/OM/17-18 dt. 13-10-2017	704130 19.64% below	C. Velusamy	23-10-2017	22-02-2018	22-01-2018	10-04-2017	7,02,791	BT road 332m 'L' drain 371m	100%	100%	11°57'19.3"N 79°48'45.7"E	<a href="https://www.google.co.in/maps/place/11°57'19.3" n+79°48'45.7"e"="">https://www.google.co.in/maps/place/11°57'19.3"N+79°48'45.7"E</a>	Work Completed
10	MLA LAD	2016-17	Construction of culvert at Pakkumudayanpet in Thattanchavady Constituency.	5,16,700	2(3)/LAD/Plng-A/2016-17 dt.10.05.21	537000	55/DB/OM/17-18 dt. 11-10-2017	418051 16.66% below	M. Senthikumar	11-10-2017	10-01-2018	13-10-2017	10-04-2017	4,13,285	Box culvert 5Nos.	100%	100%	11°56'54.0"N 79°48'36.5"E	<a href="https://www.google.co.in/maps/place/11°56'54.0" n+79°48'36.5"e"="">https://www.google.co.in/maps/place/11°56'54.0"N+79°48'36.5"E</a>	Work Completed
11	MLA LAD	2016-17	Providing culverts to 5th and 6th cross streets at Tagore Nagar in Thattanchavady Constituency.	3,99,900	2(3)/LAD/Plng-A/2016-17 dt.10.05.21	399881	06/URS-1/DB/OM/17-18 dt. 11-09-2017	388234 URS	P. Gunasegaran	11-09-2017	10-01-2018	04-10-2017	10-04-2017	3,84,730	Box culvert 4Nos.	100%	100%	11°56'59.4"N 79°48'33.2"E	<a href="https://www.google.co.in/maps/place/11°56'59.4" n+79°48'33.2"e"="">https://www.google.co.in/maps/place/11°56'59.4"N+79°48'33.2"E</a>	Work Completed
<b>Constituency : Kamaraj Nagar</b>																				
1	MLA LAD	2016-17	Reconstruction of damaged compound wall at back side of graveyard at Karuvadikuppam in Kamaraj Nagar Constituency.	4,71,450	2(2)/LAD/Plng-A/2016-17 dt.16.02.17	471407	01/URS-3/DB/OM/16-17 dt. 06-03-2017	457677 URS	S. Ganesan	06-03-2017	05-06-2017	09-03-2017	25-05-2017	3,98,753	Compowend wall 75.00mts.	100%	100%	11°57'18.0"N 79°49'42.7"E	<a href="https://www.google.co.in/maps/place/11°57'18.0" n+79°49'42.7"e"="">https://www.google.co.in/maps/place/11°57'18.0"N+79°49'42.7"E</a>	Work Completed
2	MLA LAD	2016-17	Formation of internal roads at Krishana Nagar (West) in Kamaraj Nagar Constituency.	4,66,750	2(2)/LAD/Plng-A/2016-17 dt.16.02.17	466735	01/URS-3/DB/OM/16-17 dt. 06-03-2017	453141 URS	C. Baburajendiran	06-03-2017	05-06-2017	13-03-2017	29-05-2017	4,53,141	Earthen road 120.00m	100%	100%	11°57'09.7"N 79°49'29.0"E	<a href="https://www.google.co.in/maps/place/11°57'09.7" n+79°49'29.0"e"="">https://www.google.co.in/maps/place/11°57'09.7"N+79°49'29.0"E</a>	Work Completed
3	MLA LAD	2016-17	Improvements to the link road from Karuvadikuppam main road to Muthialpet at Kennedy Garden in Kamaraj Nagar Constituency.	12,58,850	2(2)/LAD/Plng-A/2016-17 dt.16.02.17	920649	26/DB/OM/17-18 dt. 07-06-2017	883985	K. Ramayan	17-06-2017	16-10-2017	19-06-2017	08-03-2018	7,17,341	B.T road 213.00mts. 'L' drain 256.00mts.	100%	100%	11°57'18.1"N 79°49'55.9"E	<a href="https://www.google.co.in/maps/place/11°57'18.1" n+79°49'55.9"e"="">https://www.google.co.in/maps/place/11°57'18.1"N+79°49'55.9"E</a>	Work Completed
4	MLA LAD	2016-17	Construction on Anganwadi center at kavikul Nagar in Kamarajar Nagr Constituency.	5,88,550	2(2)/LAD/Plng-A/2016-17 dt.16.02.17	565103	40/DB/OM/17-18 dt. 04-08-2017	547962	N. Ravimanan	14-08-2017	13-02-2018	09-08-2017		2,35,042	Building 17.66 Sqm	100%	100%	11°56'32.2"N 79°48'41.5"E	<a href="https://www.google.co.in/maps/place/11°56'32.2" n+79°48'41.5"e"="">https://www.google.co.in/maps/place/11°56'32.2"N+79°48'41.5"E</a>	Work Completed
5	MLA LAD	2016-17	Providing road and drainage facilities to the 12th street 'C' cross at Krishna Nagar in Kamaraj Nagar Constituency.	9,99,150	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	713926	57/DB/OM/17-18 dt. 12-10-2017	684826	L.D Umapathe	22-10-2017	21-02-2018	19-10-2017	26-12-2017	6,63,840	WBM 250.00 mts. 'L' drain 243.90mts.	100%	100%	11°57'01.4"N 79°49'25.3"E	<a href="https://www.google.co.in/maps/place/11°57'01.4" n+79°49'25.3"e"="">https://www.google.co.in/maps/place/11°57'01.4"N+79°49'25.3"E</a>	Work Completed
6	MLA LAD	2016-17	Formation of road and drainage facilities to the internal streets of Om Sakthi Avenue at Karuvadikuppam in Kamaraj Nagar Consituency.	4,96,050	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	496045	02/URS-1/DB/OM/17-18 dt. 11-09-2017	481597 URS	C. Velusamy	11-10-2017	10-10-2017	13-09-2017	10-10-2017	4,55,261	WBM 177.70 mts. 'L' drain 266.50mts.	100%	100%	11°57'20.3"N 79°49'49.6"E	<a href="https://www.google.co.in/maps/place/11°57'20.3" n+79°49'49.6"e"="">https://www.google.co.in/maps/place/11°57'20.3"N+79°49'49.6"E</a>	Work Completed
<b>Constituency : Lawspet</b>																				
1	MLA LAD	2016-17	Laying of road at Selva Vinayagar Koil street, Nesavalur Nagat, Lawspet Constituency.	3,03,250	2(2)/LAD/Plng-A/2016-17 dt.14.02.17	303150	13/URS-3/DB/OM/16-17 dt. 18-03-2017	303150 URS	P. Thanraj	06-03-2017	05-05-2017	10-03-2017	30-06-2017	2,93,446	BT Road 99m 'L' drain 198m	100%	100%	11°52'09.7"N 79°37'46.1"E	<a href="https://www.google.co.in/maps/place/11°52'09.7" n+79°37'46.1"e"="">https://www.google.co.in/maps/place/11°52'09.7"N+79°37'46.1"E</a>	Work Completed
2	MLA LAD	2016-17	Improvements/Repair work to the existing OHT in Dhobigana washing yard in Lawspet Cponstituency.	2,37,850	2(3)/LAD/Plng-A/2016-17 dt.10.05.17	230887	11/URS-1/DB/OM/16-17 dt. 11-09-2017	230887 URS	R. Gandhi	11-09-2017	10-12-2017	15-09-2017	08-12-2017	1,45,771	OHT 14.00Sqm	100%	100%	11°57'27.0"N 79°48'29.7"E	<a href="https://www.google.co.in/maps/place/11°57'27.0" n+79°48'29.7"e"="">https://www.google.co.in/maps/place/11°57'27.0"N+79°48'29.7"E</a>	Work Completed
3	MLA LAD	2016-17	Improvements to the toilet with proper grilled ceiling in Dobigana washing yard in Lawspet Constituency.	78,850	2(3)/LAD/Plng-A/2016-17 dt.14.02.17	76526	15/URS-1/DB/OM/17-18 dt. 11-09-2017	76526 URS	S. Manogar	11-09-2017	10-11-2017	15-09-2017	10-11-2017	75,568	Toilet block 37.00 Sqm	100%	100%	11°57'27.0"N 79°48'29.7"E	<a href="https://www.google.co.in/maps/place/11°57'27.0" n+79°48'29.7"e"="">https://www.google.co.in/maps/place/11°57'27.0"N+79°48'29.7"E</a>	Work Completed
<b>Constituency : Kalapet</b>																				



1	MLA LAD	2016-17	Improvements to the Kulathu Mettu Street at Alankuppam in Kalapet Constituency.	2,83,650	2(1)/LAD/Plng-A/2016-17 dt.16.02.17	283600	14/URS-3/DB/OM/16-17. dt. 06-03-2017.	275349 URS	P. Gunasekaran	06-03-2017	05-05-2017	09-03-2017	03-05-2017	2,75,349	B.T road 181.70m	100%	100%	12°01'27.9"N	79°47'56.0"E	<a href="https://www.google.co.in/maps/place/12°01'27.9" n+79°47'56.0"e"="">https://www.google.co.in/maps/place/12°01'27.9"N+79°47'56.0"E</a>	Work Completed
2	MLA LAD	2016-17	Providing B.T roads to I & II cross street at Vallalar Nagar at Ganapathychettikulam in Kalapet Constituency.	3,72,000	2(1)/LAD/Plng-A/2016-17 dt.16.02.17	371995	07/URS-3/DB/OM/16-17. dt. 06-03-2017.	361160 URS	E. Thirunavukkarasu	06-03-2017	05-06-2017	06-03-2017	18-05-2017	3,61,159	B.T road 204.50m	100%	100%	12°02'32.4"N	79°52'02.2"E	<a href="https://www.google.co.in/maps/place/12°02'32.4" n+79°52'02.2"e"="">https://www.google.co.in/maps/place/12°02'32.4"N+79°52'02.2"E</a>	Work Completed
3	MLA LAD	2016-17	Construction of grill culvert at Throwpathiamman Koil street at Pillaichavady in Kalapet Constituency.	1,30,700	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	130688	15/URS-3/DB/OM/16-17. dt. 06-03-2017.	126882 URS	B. Akbar	06-03-2017	05-05-2017	10-03-2017	03-05-2017	1,08,358	U' drain 13m Culvert 1No.	100%	100%	12°00'24.9"N	79°51'22.2"E	<a href="https://www.google.co.in/maps/place/12°00'24.9" n+79°51'22.2"e"="">https://www.google.co.in/maps/place/12°00'24.9"N+79°51'22.2"E</a>	Work Completed
4	MLA LAD	2016-17	Providing B.T road with side drain to the kamaraj street at Ganapathychettikulam in Kalapet Constituency.	5,57,950	2(2)/LAD/Plng-A/2016-17 dt.16.02.2017	458344	31/DB/OM/17-18 dt. 07-06-2017.	442094 URS	K. Santhanam	17-06-2017	16-08-2017	21-06-2017	12-08-2017	4,20,507	B.T road 171.65m 'L'&'U' drain 209.15m	100%	100%	12°02'33.2"N	79°52'07.4"E	<a href="https://www.google.co.in/maps/place/12°02'33.2" n+79°52'07.4"e"="">https://www.google.co.in/maps/place/12°02'33.2"N+79°52'07.4"E</a>	Work Completed
5	MLA LAD	2016-17	Forming and providing WBM Grade-I to Shanthi Nagar at Periakalpet in kalapet Constituency.	6,39,100	2(2)/LAD/Plng-A/2016-17 dt.05.05.2017	435197	36/DB/OM/17-18 dt. 29-06-2017.	416583 32.86% below	E. Aravindan	07-09-2017	08-09-2017	07-08-2017	06-09-2017	4,16,354	WBM road Gr-I 111m	100%	100%	12°02'16.3"N	79°52'00.0"E	<a href="https://www.google.co.in/maps/place/12°02'16.3" n+79°52'00.0"e"="">https://www.google.co.in/maps/place/12°02'16.3"N+79°52'00.0"E</a>	Work Completed
6	MLA LAD	2016-17	Providing cement concrete road to the left out portion of Mettu street near Shanthi Bhavan at Chinnakalpet in Kalapet Constituency.	7,37,200	2(2)/LAD/Plng-A/2016-17 dt.16.02.2017	544739	20/DB/OM/17-18 dt. 23-05-2017.	523268 26.89% below	S. Sakthivel	06-02-2017	01-09-2017	26-05-2017	30-06-2017	5,23,005	C.C road 103.70m BT & 'L' drain 182.20m	100%	100%	12°01'26.2"N	79°51'26.5"E	<a href="https://www.google.co.in/maps/place/12°01'26.2" n+79°51'26.5"e"="">https://www.google.co.in/maps/place/12°01'26.2"N+79°51'26.5"E</a>	Work Completed
7	MLA LAD	2016-17	Froming and providing WBM Grade-I to 1st and 2nd cross to Snegam Nagar at Navarkulam in Kalapet Constituency.	8,63,950	2(2)/LAD/Plng-A/2016-17 dt.16.02.2017	589171	21/DB/OM/17-18 dt. 26-05-2017.	564009 32.76% below	A. Krishnan	06-05-2017	04-08-2017	15-10-2017	23-12-2017	5,56,017	WBM road Gr-I 258m	100%	100%	11°57'45.9"N	79°48'29.3"E	<a href="https://www.google.co.in/maps/place/11°57'45.9" n+79°48'29.3"e"="">https://www.google.co.in/maps/place/11°57'45.9"N+79°48'29.3"E</a>	Work Completed
<b>Constituency : Kadhirkamam</b>																					
1	MLA LAD	2016-17	Reconstruction of cause ways and culvert at Anandha Nagar in kadhirkamam Constituency.	9,95,650	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	726634	27/DB/OM/17-18 dt. 07-06-2017	697635 27.83% below	K. Ramayan	17-06-2017	16-09-2017	12-09-2017	12-06-2017	6,96,380	Culvert 9 Nos. Causway 6 Nos.	100%	100%	11°56'39.9"N	79°47'41.0"E	<a href="https://www.google.co.in/maps/place/11°56'39.9" n+79°47'41.0"e"="">https://www.google.co.in/maps/place/11°56'39.9"N+79°47'41.0"E</a>	Work Completed
2	MLA LAD	2016-17	Providing culvert and causeways in the road junction at Shanmugapuram in Kadhirkamam Constituency.	15,00,000	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	1066832	32/DB/OM/17-18 dt. 07-06-2017	1032415 29.56% below	K. Ramayan	17-06-2017	16-09-2017	12-06-2017	12-01-2018	10,10,371	Culvert 10 Nos. Causway 5 Nos.	100%	100%	11°56'30.8"N	79°47'20.6"E	<a href="https://www.google.co.in/maps/place/11°56'30.8" n+79°47'20.6"e"="">https://www.google.co.in/maps/place/11°56'30.8"N+79°47'20.6"E</a>	Work Completed
3	MLA LAD	2016-17	Providing culvert and causeways in the jnction of VP Singh Nagar and Manickachettiyar Nagar at Shanmugapuram in Kadhirkamam Constituency.	15,00,000	2(1)/LAD/Plng-A/2016-17 dt.14.02.17	1086735	22/DB/OM/17-18 dt. 26-05-2017	1078855 27.70% below	A. Krishnan	05-06-2017	04-09-2017	12-06-2017	20-10-2017	10,78,360	Culvert 13 Nos. Causway 25 Nos.	100%	100%	11°56'48.7"N	79°47'20.0"E	<a href="https://www.google.co.in/maps/place/11°56'48.7" n+79°47'20.0"e"="">https://www.google.co.in/maps/place/11°56'48.7"N+79°47'20.0"E</a>	Work Completed

4	MLA LAD	2016-17	Providing kitchen equipments to the Multipurpose Hall in Weavers colony at Shanmugapuram in Kadirkamam Constituency.	15,00,000	2(2)/LAD/PInG-A/2016-17 dt.16.02.17	1315915	09/DB/OM/17-18 dt. 08-05-2017	1315915 2.50% below	M/s. Suyambu Om Adhipara Sakthi	28-05-2017	27-07-2017	29-05-2017	27-06-2017	13,15,915	1. PVC chair with arm 175 Nos. 2. PVC Chair without arm 105 Nos. 3. S.S Dining tables 35 Nos. 4. Water motor 1HP <b>Kitchen Equipments</b> 5. Steam Boiler with Gas inlet Arrangements 1No. 6. Coconut Scrapping machine 1No. 7. Wet Grinder 1No. 8. Dosa table with LPG inlet 1 No. 9. Burners with LPG inlet 1No 10. Idly maker with spare tray 1 No. 11. Rice Cooker 1 No. 12. Multipurpose Coolers 1No. 13. Milk Cooker 1 No. 14. Oil Frying Kadaai 1No. 15. Rice filtering Trays 1 No.	100%	100%	11°56'33.8"N	79°47'26.4"E	<a href="https://www.google.co.in/maps/place/11°56'33.8" n+79°47'26.4"e"="">https://www.google.co.in/maps/place/11°56'33.8"N+79°47'26.4"E</a>	Work Completed
---	---------	---------	--	-----------	-------------------------------------	---------	-------------------------------	---------------------	---------------------------------	------------	------------	------------	------------	-----------	---	------	------	--------------	--------------	---	----------------