

NAME OF THE LOCAL BODY : OULGARET MUNICIPALITY

NAME OF THE CONSTITUENCY: OULGARET

SL NO.	NAME OF WORK with Esttimate Cost, T.S, No. & Date	G. O. No. & date / Exp. San. No. & date	SANCTION AMOUNT	WORK ORDER DATE	TENDER AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		Progress %		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS
							Date of Commencement	Date of Completion	Date of Commencement	Date of Completion	Physical	Finanacial		
MLA LAD 2025-26 (Phase-II)														
1	Improvements to the roads and drains of internal streets of Marial Nagar including improvements and providing GYM equipment's to the canal portion near Marial Nagar extension, Reddiarpalayam in Oulgaret Constituency. T.S.No.166A/DB/OM/2025-26 , dt. 13.02.2026	G-28011/267/2024 /LAD /MA(3)/2025-26 dt.03.03.2026	50,20,000		5.03.2026	37,92,006 19.30% below	C.velusamy	15.03.2026	14.07.2026	06.03.2026		90		70
ADWD (2022-23)														
2	Improvements to the Burial ground at Burial ground at Thakkakuttai including LPG crematorium in Oulgaret Constituency. Rs. 24900000/-	ADW G.O Rt.No. 30/2022-23/Wel(SCW) dt:27-03-2023	176,79,000	29/11/2023	19352407 4.83 % below	G. Danaradjou	09/12/2023	08/10/2024	10/12/2023	–	95	70		Work nearing completion, Civil work completed. Electrical work pending
	Sub work: Suply installation and commissioning of LPG cremetorium to the burial ground at Thakkakuttai	G-28011/185/2024 /LAD /MA(3)/2025-26, dt.28.06.2025	6568126	14.07.2025	5981982/- 4.50% below	M/a. Eco Fuenance private limited	24.07.2025	23.11.2025	01.12.2025	–	98	92		Work completed. Final bill pending for testing
ADWD (2024-25)														
3	Improvements to the internal roads with drainage in Arumbarthapuram pet at Oulgaret Constituency	G.O.Rt.No.40/ADW&STW/A2/2024-25 ,dt.15.03.2026 G.O.Rt.40/2025-26/WEL(SCW),dt. 15.03.2026 Rs.23,79,109	9,51,644	15.03.2026	2197,973/- 17.89% below	Senthilkumar	24.03.2026	23.01.2027	15.03.2026		1			Work held up due to laying of water supply main lines by UWS, PWD.
4	Improvements to the roads and drains to the 7th to 12th cross of JJ nagar in Oulgaret Constituency.	G.O.Rt.No.40/ADW&STW/A2/2024-25 ,dt.15.03.2026 G.O.Rt.40/2025-26/WEL(SCW),dt. 15.03.2026 Rs92,31,272	36,92,509	15.03.2026	85,56,504/- 22.30% below	Velusamy	24.03.2026	23.01.2027	15.03.2026		10			Work is in progress
5	Re-grading the road and drain to the left out internal streets of Oulgaret including Pudu Nagar at Oulgaret Constituency, Puducherry.	G.O.Rt.No.40/ADW&STW/A2/2024-25 ,dt.15.03.2026 G.O.Rt.40/2025-26/WEL(SCW),dt. 15.03.2026 Rs.58,83,084	23,53,234	15.03.2026	53,93,611/- 20.70% below	Sri Balaji Construction	24.03.2026	23.01.2027	15.03.2026		98	60		Work nearing completion. Part bill settled, waiting for 2nd instalment
AMRUT 2025-26														
6	REVIBALIZATION OF THANGANUKATTAI POND AT THAKKAKUTTAI IN OULAGET CONSTITUENCY (PHASE-I)	M/3780/LAS/A5/2025, dt. 5.11.2025	145,36,176	2.12.2025	13355076 16.00% below	M/s.Ashhirwaad associate	11.12.2025	10.10.2026	20.12.2026		50	40		Work is in progress.
2026-27-MP LAD(LS)														
7	Providing formation and WBM Grade-I to the third cross street of Venkateswara Nagar in Oulgaret Constituency (Phase - I)													Work order to be issued. PG remitted by the contractor Thiru.P. Thanraj
8	Providing road and drainage facilities at Anandam Nagar Muhupillaipalayam in Oulgaret Constituency, Puducherry.													Revised estimate under scrutiny

2026-27 -MP LAD(RS)														
9	Improvements to the cross roads including cross roads connecting the canals at South in Sinthamani nagar in Oulgaret revenue village in Oulgaret Constituency.													Tender to be floated on 09.09.2026
10	Providing road and canal facilities to first and second cross roads in Thiruvarangam nagar in Oulgaret revenue village in Oulgaret Constituency, Puducherry.													Tender opened on 03.09.2026. Tender under scrutiny
11	Regarding and covering of U drain along Kamban nagar to Vailyaveli nagar road at Reddiarpalyam in Oulgaret Constituency													Estimate undet preparation
NAME OF THE CONSTITUENCY: INDIRA NAGAR														
SL. NO.	NAME OF WORK	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTION AMOUNT `	WORK ORDER DATE	TENDER AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		Progress %		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS
							Date of Commencement	Date of Completion	Date of Commencement	Date of Completion	Physical	Finanacial		
MLA (2022-23) Rs.1.23 cr														
1	Providing drainage facilities to the Isravel Nagar at Gorimedu in Indira Nagar Constituency. TS.NO:82/DB/OM/23-24 dt: 11/10/2023 Rs.57,97,100	Exp San No. 12344/LAD/MA (3)/2022-23 dt.14-12-2023	5,452,206	18/01/2024	51,29,178 6.30% below	J. Palanivel	28/01/2024	27/07/2024	23/02/2024		40	40	18,54,456	Drain work completed. Road work held due to UGDS. The contracor has given letter and state that not able to resume work due to increasing of material cost. Approval of the Director(LA) obtained for foreclose this work. Fianl bill settled. UC to be furnished
2	Construction of Cultural Stage at Sanarpet in Indira Nagar Constituency (Additional work)	Exp San No. G-28011/102/2024/LAD/MA(3)/2022-23, Dt.04.03.2026	38,41,803	13.03.2026	3687914/- 1.85% above	G. Danaradjou	23.03.2026	23.09.2026	13.03.2026					Work yet to be started
MLA LAD(2023-24) -1.23 Crs II phase														
3	Improvement to Roads to the Cross Streets of OM Sakthi Nagar at Muthirapalayam. T.S.No.76/DB/OM/24-25 Dt.30.01.2025 Rs.35,25,000/-	G-28011/343/2024/LAD/MA(3)/2022-23, dt.01.04.2025	28,76,362/-	08.05.2025	26,54,002 19.64% below	K.Pannerselvam	18.05.2025	17.09.2025	28.07.2026		20			Work is held up due to underground drainage system work. UGDS work completed. Drain work is in progress
4	Improvement of Road and drain to the 6th Cross Street of Kalaimagal Nagar, Dharmapuri. T.S.No.80/DB/OM/24-25 Dt.31.01.2025 Rs.2074000/-	G-28011/343/2024/LAD/MA(3)/2022-23, dt.18.03.2025	1755885	08.0.2025	1621612 16.40% below	K.Pannaerselvam	18.05.2025	17.08.2025	09.06.2025					Work is held up due to underground drainage system work.
MLA LAD(2024-25) -77 lakhs I phase														
5	Providing drainage facilities to the Sapthagiri Diamond City at Iyyankuttipalayam. T.S.No.115/DB/OM/24-25 Dt.18.03.2025 Rs.23,84,000/-	G-28011/137/2025/LAD/MA(3)/2024-25, dt.14.05.2025	2031358	29.04.2025	1866627 15.89% below	S.Sakthivel	08.05.2025	07.09.2025	19.05.2025					Work is held up due to underground drainage system work.
MLA LAD 2024-25(II)phase														
6	Providing aluminum partitions, Galvanism roof sheet and electrical fittings to the Primary Health Center (UHMC) at Muthirapalayam Market. T.S.No.102/DB/OM/2024-25,dt. 13.10.2025 Rs.31,56,000/-	G-28011/137/2025/LAD/MA(3)/2024-25, dt.30.12.2025	2597499	28.01.2026	2382525 18.99% below	E.Aravindan	08.02.2026	07.06.2026						work is in progress
7	Construction of Karumathi Shed over canel at Puthurai Road, Gorimedu. T.S.No.122/DB/OM/2024-25,dt. 26.11.2025 Rs.18,83,450/-	G-28011/137/2025/LAD/MA(3)/2024-25, dt.18.02.2026	18,29,588/-	05.03.2026	17,52,806 2.98% below	S.Yazhini	15.03.2026	14.08.2026	07.03.2026					Work yet to be started
MLA LAD 2025-26(0.92l)														
8	Providing approach road and Construction of Karumathi Shed at Aayikulam, Muthirapalayam. T.S.No.111/DB/OM/2025-26,dt. 10.11.2025 Rs.31,92,000/-	G-28011/309/2025/LAD/MA(3)/2025-26, dt.20.02.2026	32,95,795	05.03.2026	30,77,862 3.49% above	A.Krishnan	15.03.2026	14.08.2026	09.03.2026		75			Work is in progress
Nominated MLA-LAD(2025-26)I phase														
9	Construction of Anganwadi at Guru Nagar, Gorimedu in Indira Nagar Constituency, Puducherry. T.S.No.119/DB/OM/2025-26,dt. 26.11.2025 Rs.25,00,000/-	G-28011/158/2026/LAD/MA(3)/2025-26, dt.18.02.2026	22,07,821	05.03.2026	21,40,039/- 5.90% below	Vinothkumar	15.03.2026	14.07.2026	09.03.2026		30			Work is in progress.

10	Construction of 2Nos. Of Ration shop at Gandhithirunallur in Indira Nagar Constituency, Puducherry. T.S.No.115/DB/OM/2025-26,dt.18.11.2025 Rs.30,00,000/-	G-28011/63/2025/LAD/MA(3)/2025-26, dt.23.02.2026	25,06,125	05.03.2026	23,34,586 3.60% above	G.Danaradjou	15.03.2026	14.08.2026	07.03.2026						Work yet to be started
11	Consturctionof of Anganwadi at Gandhi street, Gandhithirunallur in Indira nagar constituency, Puducherry. T.S.No.120/DB/OM/2025-26,dt.26.11.2025 Rs.25,00,000/-	G-28011/62/2026/LAD/MA(3)/2025-26, dt.23.02.2026	22,86,762	05.03.2026	21,34,731 3.73% above	G.Danaradjou	15.03.2026	14.07.2026	07.03.2026						Work yet to be started
MLA LAD 2025-26(1.08cr)-Phase-II															
12	Providing road facilities to the Cross Street branching from Jeeva Street at Muthirapalayam	G-28011/309/2025/LAD/MA(3)/2025-26, dt.13.06.2026	3,07,780	10.07.2026	2,79,402 16.00% below	V.Ramesh	20.07.2026	10.09.2026	28.08.2026						Work is in progress
ADWD 2025-26															
12	Construction of Multipurpose hall at Sanarapetin Indira Nagar Constituency, Puducherry	40/ADW&STW/A2/2024-25 dt. 15.03.2026	2,32,77,000	15.03.2026	14892234 4.75% below	G.Danaradjou	25.03.2026	24.01.2027							Work yet to be started
14	Construction of Karumadi shed and Anganwadi Center in Gandhi Thirunallur at Indira Nagar Constituency, Puducherry	40/ADW&STW/A2/2024-25 dt. 15.03.2026	75,50,000	11.5.2026	67,60,225 2.00% below	M. Balaraman	21.5.2026	20.01.2027	28.08.2026						Work is in progress
Year: 2025-26 MP LAD (RS)															
15	Reconstruction of canal at Gandhithirunallur in Indira Nagar Constituency.(Phase II) 34/DB/OM/2023-24 dt.15-06-2023 Rs. 30,00,000/-	No.2-4/DRDA/EE/MPLAD(RS)/SSG/A4/2025.26/161. dt.5.11.2025	4000000/-												Work cancelled as per order of the DRDA
Year: 2025-26 SACII															
16	Revitalization of Aayikulam at Muthiraplayam, Puducherry (Phase II) Rs.5,85,00,000/- Sub work: Construction of recreation centre, Toilet block and providing lighting arrangements, Gym equipment at Aayikulam, Muthirapalayam Rs.1,40,00,000/-	09/LAS/A5/2026 dt.20.02.2026	5,85,00,000/-	26.02.2026	3,58,43,986 4.70% below	K. Pannerselvam	08.03.2026	07.11.2026	08.03.2026		45				Work is in progres
															Estimate sent to SE on 04.06.2026.
Year: 2025-26 DAJ / NULM															
17	Construction of second shelter for urban homeless in oulgraret Municipal limits at Indira Gandhi Medical College and Research Institute (IGMC&RI) canpus, Kadhirkamam, Puducherry	G-28011/74/LAS/A5/2025-26, dt. 10.03.2026	1,70,00,000	13.03.2026	1,92,48,562 0.15% below	R. Ravichandiran	23.03.2026	23.11.2026	15.03.2026						Work yet to be started
Year: 2025-26 Municipal Fund															
18	Construction of Dog Kennel Building at Rajiv Gandhi Institute of Veterinary Education and Research campus at Kurumbapet, Puducherry	G-28011/212//2025/LAD/MA/COVI D-19/Fine/2025-26, dt.28.11.2025	1,99,91,150	09.12.2025	1,89,59,447 12.71% below	K.Pannerselvam	19.12.2025	18.12.2026			40				Work is in progress
Animal Husbandary fund															
19	Construction of shelter for stray dogs at RIVER Campus Rs.6,44,00,000/-														Tender stage

NAME OF THE CONSTITUENCY: Kadirkamam

SL NO.	NAME OF WORK	G.O No. & DATE/ No. & DATE	EXP. SAN.	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & PERCENTAG E	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		Progress %		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS
								Date of Commence ment	Date of Completion	Date of Commence ment	Date of Completion	Physical	Finanaci al		
MLA(2022-23) Rs.77L															
1	Construction of Mini indoor stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency(Phase-I). (App. Est. cost Rs.3 crore) Rs.5,10,00,000/- Sub work: Preparation of Architural drawing and strctual design. Rs.14,10,100/-	G.O.No.3169/LAD/MA(6)/ 2022-2023, dt.13.04.2023 Rs. 50,00,000/(1st instalement)- Exp.San no. 28011/OM/LAD/MA(3) /22-23, dt.25.1.2025 Rs.5,80,56,789/-		580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
		3169/LAD/MA(6)/ 2022-23, dt. 13.04.2023.		14,10,100	03.08.23	1410100	M/s.Mayamatha construction(P) ltd.	03.08.23	02.11.2023	04.8.2023		95%	95%	13,39,595	Drawing and architectual design submitted.
MLA (2022-23) Rs.1.23 cr															
2	Construction of Mini indoor stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency(Phase-I). TS NO. 4819/PW/CE/EE(P)/AE(p)-I/LAD/2023-24, dt.01.03.2024 RS.5,10,00,000/-	3169/LAD/MA(6)/ 2022-2023, dt. 21.12.2023 Rs.50,00,000/- (2nd Instalement)		580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.

3	Providing road and drain to Dhanalakshmi street in Ambal Nagar, Kadirkamam Constituency. 91/DB/OM / 23-24 dt. 31-10-2023 Rs.5,04,100 /-	Exp San No.6900/LAD/ MA (3) /2022-23 dt. 18-12-2023	5,14,927	14/2/2024	4,89,400 2.27% below	M. Balaraman	24/2/2024	23/4/2024	19/2/2024	15.7.2025	100%	100%	4,55,689/-	Final bill settled.UC to be furnished.
MLA LAD(2023-2024)-77Lakhs														
4	Construction of Mini indoor Stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency (Phase-I).	4346/LAD/MA(6)/ 2022-2023, dt. 13.06.2024 Rs.73,00000/- 3rd installment	580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
MLA LAD(2023-2024)-1.23 Cr II and final phase														
5	Construction of Mini indoor Stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency (Phase-I).	G-28011/11/2025/LAD /MA(3) /2023-24, Dt.20.1.2025 Rs. 1,23,00,000/- (4th installment)	580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
MLA LAD(2024-25)-I Phase														
6	Construction of Mini indoor stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency (Phase-I)	G-28011/35/2025/LAD /MA(3) /2023-24, Dt.25.1.2025(Rs. 58,00,000/-- 5th instalment)	5,80,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
MLA LAD 2024-25-II phase(1.23 cr)														
7	Construction of Mini indoor Stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency (Phase-I).	G-28011/35/2025/LAD /MA(3) /2023-24, Dt.13.06.2025 Rs.1,23,00,000 (6th Instalment)	5,80,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%	100%	5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
MLA LAD 2025-26-I phase(0.92 cr)														
8	Providing Informatory name boards to the main and internal streets in Kadirkamam Constituency. T.s.No.150/DB/OM/2025-26 dt. 05.02.2026 23,50,000	Exp San No: G-28011/296/2025/ LAD /MA(3)/2025-26, Dt. 03.03.2026	23,50,000	13.03.2026	16,48,612 27.20% below	R.Kamaraj	22.03.2026	21.06.2026	13.03.2026		60%			Work is in progress
9	Construction of Mini indoor Stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency.(Phase-I)	G-28011/209/2025/LAD /MA(3) /2025-26, Dt.10.02.2026Rs. 40,00,000 (7th Instalment)	580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%		5,38,15,951	Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress. Amount paid to the contractor upto 8th and part bill is Rs.5,38,15,951 /-and part UC to be submitted.
MLA LAD 2025-26-IIphase(1.08cr)														
10	Construction of Mini indoor Stadium in the play field of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency.(Phase-I)	G-28011/11/2025/LAD /MA(3) /2023-24, Dt.20.1.2025 Rs. 84,85,000 (8th instalment)	580,56,789	07.02.2025	14.49% above	M/s.Annai Engineering Industries	17.02.2025	16.12.2025	25.04.2025		85%			Work order issues on 07.02.2025 to M/s. Annai Engineering Industries. Plastering work is nearing completion and plumbing and other works is in progress.
ADW DEPARTMENT GRANT IN AID-2023-24														
11	Construction of houses to the tribal community in Anaikarai st, Shanmugapuram in Kadirkamam Constituency, Ts.No.01/SE-OM/LAD-OM/2024-25. Rs.80,00,000/-	GO.NO.40/ADW&SW/A2/2024/A2/ 2023-24, dt.29.03.2024 Rs.68,96,970/-	Rs. 6,896,970	9.12.2025	1.00% above 12194122	M/S. Infra	19/12/2025	18/12/2026	10.01.2026		50%		35,46,729	Work order date is 09/12/2025 . Basemant work is completed and Superstrcuture work is in progress
12	Boomianpet in Kadirkamam constituency. Ts.No.02/SE-OM/LAD-OM/2024-25. Rs.1,14,40,800/- SubWork: Providing Electrictrification to the building, T.s.No.1201/DB/OM/2024-25 dt. 24.02.2025 Rs.8,29,650/-	GO.NO.40/ADW&SW/A2/2024/A2/ 2023-24, dt.29.03.2024 Rs. 11440800	11440800	05.11.2024 13.5.25	92,60,260/- 23.60% above 712451/- 7.90% above	K.Panner selvam Sub work: M/s Rajave; Electomechanical work	15.11.2024 23.05.2025	14.09.2025 22.08.2025	15.9.2025 11.12.2025		70%	50%	68,49,627	Finishing work is nearing completion. Sub work : Work order issued on 13.05.2025 Work is in progress
SASCI 2025-26														

13	Construction of Mini indoor stadium in the playfield of Government Girls Higher Secondary School, Kadirkamam in Kadirkamam Constituency, Puducherry (Phase-II)	G-28011/60404/2025/LAD /MA(3) /2025-26, Dt.26.02.2026	2,72,73,105/-	26.02.2026	2,29,81,400 1.00% below	M/s.Annai Engineering Industries	07.03.2026	06.03.2027	09.03.2026		25%	10%	39,52,788	Retaining wall work completed and Flooring work is in progress.
MP LAD(2026-27)/(RS)														
14	Providing CC road and raising drainage to the internal streets of Pavazharanchavady in Kadirkamam Constituency, Puducherry.													Tender openend on 03.09.2026 Tender under scrutiny.
MP LAD(2026-27)/(LS)														
15	Forming and providing WBM to the 2nd cross street extension connecting Dathchinamoorthy nagr main road in Raman stree in Kadirkamam Constituenc, Puducherry													Proposan sent to DRDA on 09.09.2026
NAME OF THE CONSTITUENCY: THATTANCHAVADY														
SL. NO.	NAME OF WORK	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTIONED AMOUNT	WORK ORDER DATE	TENDERED AMOUNT & %AGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		Progress %		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS
							Date of Commencement	Date of Completion	Date of Commencement	Date of Completion	Physical	Finanacial		
MLA LAD(2023-2024)-77lakhs														
1	Improvements to Kambalisamy Madam Street at Thattachavady Constituency. T.S.No.12/DB/OM/24-25 Dt/26.07.2024 29,25,300	28011/261/2024/LAD/ MA(3) /2023-24, dt.11.11.2024	3,370,124	09.12.2024	3259750 15.80% above	R.Palanidoss	19.12.2024	18.04.2025	9.3.2026		10			Widening work completed. BM, SDBC to be taken up.
MLA LAD(2025-26) I Phase														
2	Improvements to Main Road and B-Lane at VVP Nagar in Thattanchavady Constituency. T.S.No.84/DB/OM/25-26 Dt.15.09.2025 Rs.14,92,500/-	G-28011/310/2025/LAD/ MA(3) /2025-26, dt:05.02.2026	1563008	5.03.2026	1494919 4.95% above	R.Palanidoss	15.03.2026	14.7.2026						Work to be started.
ADW-GIA 2024-25														
3	Constuction of Community hall at St. Paulpet in the Thattanchavady Constituency. T.S.No.43/DB/OM/2024-25 dt.21.07.2025 Rs.29,40,000/-	G.O.Rt.No.40/ADW&STW/A2/2024-25,dt.15.03.2026 G.O.Rt.40/2025-26/WEL(SCW),dt. 15.03.2026 Rs.3,84,04,917	15361967	15.03.2026	32528520 1.20% below	G.Sankar	24.03.2026	23.03.2027	15.03.2026					Soil investiation work completed. Building work to be stated. Show cause notice issued to the contractor to start the work. Show cause notice issued to the contractor to start the work.
SASCI														
4	Development of Ground at Pudupet and RajivGandhi Children Park at Airport Road T.S.No.43/DB/OM/2024-25 dt.21.07.2025 Rs.29,40,000/-	G-28011/629/1/2025/LAD/ MA(3) /2025-26, dt:26.02.2026	49047088	26.02.2026	45277406 16.20% below	G.Sankar	7.03.2026	06.10.2026						Work to be started
5	Construction of New Inter-State Bus Terminal at ECR, Puducherry													Final DPR submitted to CE for Technical approval
NAME OF THE CONSTITUENCY: LAWSPET														
SL No	NAME OF WORK	G.O No. & DATE / EXP. SAN. No. & DATE	SANCTION AMOUNT	WORK ORDER DATE	TENDER AMOUNT & PERCENTAGE	NAME OF THE CONTRACTOR	AS PER AGREEMENT		AS PER ACTUALS		Progress %		EXPENDITURE UPTO THE DATE	STATUS OF WORK AND REMARKS
							Date of Commencement	Date of Completion	Date of Commencement	Date of Completion	Physical	Finanacial		
MLA LAD(2024-25)-II phase														
1	Improvement to the existing Cement Concrete road to Karpaga Vinayagar Koil Street, Kurinji Nagar in Lawspet Constituency. T.S.No.70/DB/OM/2025-26,dt.12.8.2025 Rs.18,05,000/-	G-28011/136/ 2025/LAD/ MA(3) /2024-25 dt.22.10.2025	1521549	27.11.2025	1403760 16.80% below	C.Velusamy	7.12.2025	6.5.2026	20.02.2026		70			Leading U-drain and L-drain works on both sides have been completed and Cross culvert construction is under progress.
MLA LAD(2025-26) I phase														
2	Improvement the existing road and BT to the 1st Main Road, 2nd Main Road, 5th Main Road and 4th Cross Street Mahaveer Nagar in Lawspet Constituency. T.S.No.86/DB/OM/25-26, dt.16.09.2025 Rs.30,88,800/-	G-28011/293/ 2025/LAD/ MA(3) /2025-26 dt.6.11.2025	2489783	19.12.2025	2366412 20.20% below	M.Dhanasekar	29.12.2025	28.04.2026	12.01.2026		80		2,268,919	Culvet Reconstruction work is under progress in 2nd main Road of Mahaveer Nagar.
MLA LAD(2025-26) II phase														
3	Providing road facilities to internal street of 3 cross @ Nandha Nagar (Extension) in Lawspet Constituency. T.S.No.151/DB/OM/25-26, dt.09.02.2026 Rs.17,18,000/-	G-28011/293/ 2025/LAD/ MA(3) /2025-26 dt.02.03.2026	1718000	05.03.2026	1484154 8.75% below	G. Danaradjou	15.03.2026	14.07.2026	12-3-2026		45%			The GSB layer has been completed the BUSG layer work is proposed to be laid subsequently.
4	Improvement to the existing road and drainage facilities to Sriram nagar internal street (1st and 2nd cross) Lawspet, Lawspet Constituency. T.S.No.155/DB/OM/25-26, dt.09.02.2026 Rs.20,37,400/-	G-28011/293/ 2025/LAD/ MA(3) /2025-26 dt.02.03.2026	2037400	05.03.2026	1770596 8.55% below	G. Danaradjou	15.03.2026	14.06.2026	12-3-2026		50%			L-drain and the GSB layer has been completed the BUSG layer work is proposed to be laid subsequently.
2025-26(RS)/MP														

1	Construction of bus shed near Jaya theatre, ECR at Periakalpet in Kalapet Constituency. Rs.12,00,000	G-28011/292/2025 /LAD/MA(3) /2025-26, dt.05.11.2025	857974	23.01.2026	811165 7.13% below	J.Pandiyarajan	02.02.2026	01.08.2026	20.02.2026					Work order issued. Bhoomi pooja conducterd on 2.2.2026. Work withheld due to Drain work by NH, PWD
2	Providing drainage facilities to the internal streets at Pudu Nagar near Jaya Theatre at Periakalpet in Kalapet Constituency. T.S.No.56/DB/OM/2024-25 dt.21,65,300/-	G-28011/292/2025 /LAD/MA(3) /2025-26, dt.29.12.2025	2155179	27.01.2026	2014137 0.50% below	A.Ganesan	06.02.2026	05.06.2026	20.02.2026					Work order issued. Bhoomi pooja conducted on 2.2.2026. Work started on 20.2.2026. Work withheld due to drain work at NH, PWD for disposal point
MLA LAD 2025-26 (II phase)														
3	Construction of Cremation shed to the SC community and improvement works to the existing Cremation sheds at Pillaichavady in Kalapet Constituency.	G-28011/172/2025/LAD/MA(6) /2025-26, dt.03.03.2026	18,00,000	14.07.2026	1549775.18/- 2.50% below	R.Kamaraj	24.07.2026	23.01.2027						<i>Boomi pooja to be conducted</i>
4	Construction of Compound wall and improvement works to the Karumathi Shed at Pillaichavady in Kalapet Constituency.	G-28011/292/2025/LAD/MA(3) /2025-26, dt.03.03.2026	12,47,986/-	05.03.2026	11,56,042/- 7.00% below	M.Balaraman	15.03.2026	14.09.2026	10.03.2026		95			Compound wall and Grill fixing work completed. Tile work and finishing work is in progress
MP LAD(LS)2025-26														
5	Construction of cultural stage at periyakalpet (Kuppam in kalapet constituency.	1-595/DRDA/EE/ MPLADS(LS) (18thLS)/A4/2025-26/163, dt. 5.11.2025 G-28011/269/2025/LAD (MA(3)/2025-2026,05.02.2026	28,07,935/-	21.02.2026	27,39,054/- 4.50% below	M.Balaraman	03.03.2026	02.09.2026	12.03.2026		70			Roof level laid finishing to be taken up
MP LAD(2025-26)(RS)														
6	Consturction of Phytoremediation Treatment system at Sanjeevi Nagare, In Kalapet Assembly Constituency, Puducherry. T.S.No.44/DB/OM/2024-25 dt.10.12.2024 Rs.4189000/-	10/2-410/DRDA/EE/MPLAD(RS) /SSG/A4/2024-25/45 dt.22.04.2025 G-28011/269/2025/LAD(MA(3) /2025-2026,02.01.2026	40,44,829	02.02.2026	38,67,294/- 2.00% ABOVE	T.Gunasekaran	12.02.2026	11.08.2026	04.03.2026					Earth work in progress . Work withheld due to local temple festival
7	Construction of Karumathi shed at Periyakalpet (Kuppam) in Kalapet Constituency, Puducherry.	2-435/DRDA/EE/MPLAD(RS) /SSG/A4/2025-26/1497 dt.26.12.2025 G-28011/269/2025/LAD(MA(3)/2025-2026,20.02.2026	24,10,911/-	05.03.2026	22,99,367/- 24.06% below	M.Senthilkumar	15.03.2026	14.09.2026	12.03.2026		90			Roof level laid finishing to be taken up
SASCI 2025-26														
8	Rejuvenation of the Nedunkulam Pond located at the eastern side of ECR, adjacent to the Fire Service Station, Periakalpet in Kalapet Constituency.	G-28011/62911/2025/LAD/MA(3) /2025-26, dt.26.02.2026	4,46,59,172/-	05.03.2026	414,68,372/ 5.30% below	S.Sankar	15.03.2026	14.02.2027	12.03.2026		5			Work commenced.and withheld due to Inundation of water and Panguni Uthiram festival. Basement level work is in progress. Reinforcement work for grade beam and toe wall is in progress
Amrut 2.0 Scheme (SAM2.0)														
9	Construction of Recharge Structures (10-Nos) at Various Locations of Oulgaret Municipal Limits, Puducherry.	M4880/LAS/A5/2026 dt.24-07-2026	48,43,487	27-07-2026	46,30,879/- 5.20% below	M.Senthilkumar	06.08.2026	05.04.2027	27.08.2026		20			Borewell work completed in four sites and recharge shaft work is in progress